Citizens Advisory Committee

Phase 2 Update

December 8, 2020





AGENDA

- Action Items Update
- November Progress Update







Action Items

 Caltrain Presentation – now planned for January CAC





Progress Update

- Progress Update
- Schedule Acceleration Plan





Key near-term activities


PHASING STUDY - TJPA June 2020–August 2021

FUNDING PLAN - SFCTAJuly 2020–September 2021

General Engineering Consultant Notice to Proceed - TJPA December 2020



Development Flow Chart





In Process

- Phasing Concepts Cost Estimating
- Real Estate Management Plan
- Risk Register
- Draft Funding Plan
- DTX Use and Ridership Planning Studies



Phasing Concepts

- Reduce Train Box Extension
- Defer BART / Muni Pedestrian Connector
- Defer Intercity Bus Facility
- Defer fit-out of high-speed rail components
- Defer fit-out of Fourth and Townsend Street Station
- Two vs. three tracks in tunnel



Operations Analysis

- Shared funding solution between TJPA and SFCTA in process
- Scope of Work
- Identify infrastructure required for a range of service concepts
 - Track layout and signal system performance
 - Station configuration at Fourth and Townsend
 - Number and configuration of platforms at Salesforce Transit Center
- Identify service and demand constraints driven by deferral concepts
- Analyze contingency operating plans for service interruption scenarios
- Assess service under future run-through option

Schedule

Months 1-4 Model building, analysis and phasing

Month 5 Service reliability analysis

Month 6 Run-through options analysis



Schedule Acceleration Plan

- Activities to be accelerated
 - Geotechnical Baseline Report
 - Utilities relocation design
 - U Wall / Tunnel Stub design
 - EMI Studies
 - Real Estate services
 - Third party agreements
 - Second industry sounding outreach program
 - Program Management Plan
 - Operations and Maintenance Plan
 - 20 Year Financial Plan



Key Schedule Targets

Date	Activity
December 2020	Design team NTP
February 2021	Facility Use and Project Benefits Report
March 2021	Phasing operations analysis complete
March 2021	Next risk workshop (followed by quarterly reviews)
March 2021	Phasing workshop No. 2
July / August 2021	Phasing / Business Case to ESC and TJPA Directors
August 2021	Design Utilities NTP
October 2021	Project delivery method recommendation
August 2024	Funding request to FTA leading to FFGA *acceleration plan under development





Questions?

