Citizens Advisory Committee

Phase 2 / Downtown Rail Extension (DTX) Update

March 9, 2021





AGENDA

- Master Project Schedule Status Authorized Work
- Schedule Acceleration Plan
- Outreach and Engagement
- Next Steps





DTX Master Schedule Status

| Deliverables | Approved Work Plan (Dec 2020) Completion Date | Accelerated Work Plan Completion Date | Critical Path |
|--|---|--|---------------|
| Phasing Workshop No. 0 | June 15, 2020 | June 15, 2020 | N |
| Phasing Workshop No. 1 | June 22, 2020 | June 22, 2020 | Y |
| East Bay Crossing Memo | June 30, 3030 | June 30, 2020 | N |
| Baseline Cost Estimate and Schedule Update | July 20, 2020 | July 20, 2020 | N |
| Work Breakdown Structure Update No. 1 | August 10, 2020 | August 10, 2020 | Y |
| Phasing Workshop 1 Report | August 10, 2020 | August 10, 2020 | Y |
| Risk Register Update | September 21, 2020 | September 21, 2020 | N |
| Preliminary Permit List | October 21, 2020 | October 21, 2020 | N |
| Final Updated Risk Register | October 21, 2020 | November 18, 2020 | N |
| Work Plan Approval | October 23, 2020 | November 20, 2020 | N |



DTX Master Schedule Status

| Deliverables | Approved Work Plan (Dec 2020) Completion Date | Accelerated Work Plan Completion Date | Critical Path |
|--|---|---------------------------------------|---------------|
| Initial Changes Log | November 16, 2020 | November 16, 2020 | N |
| Design Team NTP | December 1, 2020 | February 2, 2021 | N |
| Public Outreach Plan | December 18, 2020 | March 30, 2021 | N |
| Ridership Modeling Initial Results | December 30, 2020 | March 31, 2021 | N |
| Industry Sounding Report | January 14, 2021 | January 14, 2021 | N |
| Preliminary Real Estate Acquisition Plan | February 11, 2021 | March 11, 2021 | N |
| Operations Analysis Preliminary Results | March 2, 2021 | January 26, 2021 | Y |
| Configuration Management Plan | April 16, 2021 | April 16, 2021 | N |
| Phasing Workshop No. 2 | April 27, 2021 | April 27, 2021 | Y |
| Business Case | April 27, 2021 | April 27, 2021 | Y |
| Phasing Study Final Report to IPMT | June 29, 2021 | June 29, 2021 | Y |



Schedule Acceleration Plan*

- Activities to be Accelerated
 - Geotechnical Baseline Report
 - Utilities design
 - U Wall / Tunnel Stub design
 - EMI Studies
 - Real Estate services
 - Third-party agreements
 - Second industry sounding outreach program
 - Program Management Plan
 - Operations and Maintenance Plan
 - 20-Year Financial Plan



*Subject to approval by the TJPA Board

Outreach and Engagement

- Project Briefings
 - Railyards Working Group
 - Supervisor Rafael Mandelman (D8) and President Shamann Walton (D10)
 - San Francisco County Transportation Authority Citizens Advisory Committee
 - State Senator David Cortese, District 16 Staff and Senator Lena Gonzalez
 - California High Speed Rail Authority San Francisco to San Jose Community Working Group
 - Metropolitan Transportation Commission North Bay, South Bay, and East Bay Commissioners



Next Steps

- Budget Allocation
 - March 9 and 23 at SF County Transportation Authority
- Upcoming DTX presentations at CAC
 - Overview of DTX project and status to new CAC members
 - Outreach and Rebranding / Legislative strategy





Questions?

