



Presentation to TJPA Board Caltrain Downtown Extension Project Update

February 15, 2007

Transbay Transit Center

TJPA



Transbay Transit Center

Caltrain Downtown Extension Project (DTX)

Agenda:

1. DTX Project Background
2. LPA Configuration Progress
3. Loop Track VM Study Progress
4. LPA VM Study Progress
5. PE Phase 1 Completion Strategy
6. Near Term VM Study Plan





Transbay Transit Center

DTX Project Background

- Alignment
- Construction Methods
- Status
- Ongoing Studies
- Objectives



Transbay Transit Center

DTX Project Background Alignment






Transbay Transit Center

DTX Project Background Construction Methods


- Project Components
 - Surface yard & track
 - Utility relocation
 - Mined tunnel
 - Cut & cover tunnel
 - Track & rail systems
 - Tunnel operating systems
 - Finishes



Transbay Transit Center

DTX Project Background Construction Methods

- Cut and Cover Tunnels
 - DSM support of excavation walls
 - Traffic decking
 - Braced excavation
 - Cast-in-Place concrete tunnel box
 - Waterproofing
 - Backfill
 - Surface reinstatement





Transbay Transit Center

DTX Project Background Construction Methods

- Mined Tunnel Advance Works
 - Shaft construction
 - Ground Improvement (jet grouting)
 - Building protection



Transbay Transit Center

DTX Project Background Construction Methods

- Mined Tunnel
 - Ground pre-support
 - Sequential excavation
 - Initial lining
 - Sprayed concrete lining (SCL)*
 - Waterproofing membrane
 - Final lining
 - Cast-in-Place concrete*





Transbay Transit Center

DTX Project Background Status

- LPA Preliminary Eng. Phase 1

February 2005

- Developed LPA estimate

January 2006

- VM Studies

February/March 2006



Transbay Transit Center

DTX Project Background Status

- 40+ recommendations for cost reduction
- Loop Track proposal most significant outcome





Transbay Transit Center

DTX Project Background Ongoing Studies

- Continued Development
 - LPA Configuration*
- Study of Value Management
 - VM Recommendations for LPA*
- Study of Value Management
 - VM Loop Track Configuration*



Transbay Transit Center


DTX Project Background Objectives

- Provide an operationally functional DTX
- Minimize initial capital outlay
 - *Innovative construction methodologies*
 - *Phased construction opportunities*
- Retain options for system capacity expansion
- Mitigate loss of system capacity during:
 - *Operational scenarios*
 - *System component expansion (Phased Construction)*



Transbay Transit Center

LPA Configuration Progress



- Updated Schedule for delivery of PE Phase 1
- Draft Sewer Relocation Concept Report



Transbay Transit Center

LPA Configuration Progress

Updated PE Phase 1 Schedule

- Road map for PE Phase 1 completion
- Demonstrates logic for integration of:
 - LPA Studies
 - LPA VM Studies
 - Loop Track VM Study
- Completion in December 2007



Item	Start Date	End Date	Status
1. LPA Studies	1/1/07	12/1/07	Complete
2. LPA VM Studies	1/1/07	12/1/07	Complete
3. Loop Track VM Study	1/1/07	12/1/07	Complete
4. Integration of Studies	1/1/07	12/1/07	Complete
5. Final Report	1/1/07	12/1/07	Complete




Transbay Transit Center

LPA Configuration Progress

Draft Storm Sewer Relocation Concept Report

- Lateral conflict with DTX on Townsend Street at 4th, 5th and 6th Streets
- Comparison of 2 relocation concepts:
 - Brannan East
 - Townsend West
- SFPUC
 - Review & comment



Transbay Transit Center

LPA Configuration Progress


The following Deliverables were progressed

- Updated Project Management Plan
- Cut and Cover Structure Evaluations
- Draft Track Structure Report
- Draft Historic Building Preservation Study Report





Loop Track VM Study Progress




- Typical Tunnel Section
- Alignment Plan & Profile Drawings
 - *Connectivity with future East Bay Extension*
- Rail Operations
- Rough Order of Magnitude (ROM) Cost Estimate



Loop Track VM Study Progress

Typical Tunnel Section

- 25-ft Internal Diameter
- Larger than VM Team suggestion
- Driven by:
 - Vehicle height
 - Electrification
 - Track structure
 - Safety Requirements






Transbay Transit Center

Loop Track VM Study Progress

Alignment Plan & Profile

- Loop Alternatives:
 - *Within Street Right-of-Way*
 - *Within Caltrain/HSR criteria for grades & curvature*
 - *Accommodate a future East Bay Extension*
- Presented findings to MTC Regional Rail Committee



Transbay Transit Center

Loop Track VM Study Progress

Rail Operations: 3 Alternatives Under Study

Alternative No. 1 (*1 Track Loop*)


Single track loop w/ 4 track TTC

Alternative No. 2 (*1+2 Track Loop*)

*Single loop track, two tracks on
Second Street, w/ 5 track TTC*

Alternative No. 3 (*2+2 Track Loop*)

Double track loop w/ 5 track TTC





Transbay Transit Center

Loop Track VM Study Progress



Rail Operations

- Initial simulations complete
- Preliminary Conclusions:
 - *Alternative 1: performance appears to be below that of the stub end LPA, offers limited capacity for expansion, and high risk of delay*
 - *Alternative 2 & 3 performance is superior to LPA*
 - *Alternative 2 & 3 6 track TTC will further improve operational capacity w/ minimal cost impact*
- Further Rail Ops simulations ongoing



Transbay Transit Center

Loop Track VM Study Progress


Rough Order of Magnitude Cost Estimate

- Developed for comparison with 3-track LPA
- Draft ROM for 3 Loop Alternatives under review
- Recommendation to TJPA Board based on outcome of:
 - *Developed ROM Cost Estimate*
 - *Rail Operations*
 - *Ability to Phase Construction & Funding Requirements*



Transbay Transit Center

LPA VM Study Progress



- Caltrain Storage
- Clearances
- Cut and Cover Structures
- Mined Tunnel
- Design & Contracting



Transbay Transit Center

LPA VM Study Progress

Caltrain Storage

- LPA / EIR included underground storage box
- Structure construction cost approx. \$130 million
- TJPA-Caltrain coordinated to provide storage at-grade
- Significant cost saving in excess of \$100 million






Transbay Transit Center

LPA VM Study Progress

Tunnel Clearances

- Team to minimize clearance envelope
- CPUC General Order 26-D Design as PDL Railroad
"Not Transporting Freight Cars"
- Schedule CPUC Meeting




Transbay Transit Center

LPA VM Study Progress

Cut and Cover Structures

- Minimize tail track structure
- Integral support of excavation
- Use of top-down construction
- Tie backs vs internal bracing
- Waterproofing membrane






Transbay Transit Center

LPA VM Study Progress

Mined Tunnel

- Evaluate drift sequence
- Utilize additional headings
- Necessity for waterproofing




Transbay Transit Center


LPA VM Study Progress

Design and Contracting

- Review HAZMAT assumptions
- Review communications systems estimate
- Review use of design/build delivery
- Optimize number of contract packages







Transbay Transit Center

Near Term LPA & VM Study Plan

Next Steps

- Loop Study VM
 - Finalize Rail Operations
 - Develop Loop Phasing Concepts
 - Develop ROM Cost Comparison for Phasing Alternatives w/ SFCTA
- LPA VM Studies
 - Meet with CPUC
 - Coordination/resolution of items with Caltrain





Transbay Transit Center

Questions?

