



Construction Update

10 Day Look Ahead: Construction Activities

Friday January 6, 2017 through Sunday January 15, 2017

Special Notices:

First Street Full Closure Wednesday Night January 11th (Between Mission and Howard Streets): First Street will be closed between 9:00 PM on Wednesday Night January 11th and reopen Thursday January 12th at 5:00 AM. This work will be required if the traffic shift was delayed due to weather on Wednesday January 4th. All traffic lanes will be shifting to the west side including restriping. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers and SFPD will assist with traffic.

Night Work Western Transit Center (Between First and Second Streets): Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM. Material deliveries and unloading will occur on-site and will typically First Street (between Mission and Howard Street). Transit Center landscaping materials will be delivered nightly from Minna Street (between First and Second Streets) or from Natoma Street (between First and Second Streets) starting in January. Deliveries will be at night between 7:00 PM and 4:30 AM.

Night Work Central Transit Center (Between First and Fremont Streets): Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM. Material deliveries and unloading will occur on-site and will typically Fremont Street (between Mission and Howard Street) or use Natoma Street (between First Street and Fremont Street).

Night Work Eastern Transit Center (Between Fremont and Beale Streets): Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 7:00 AM. Material deliveries and unloading will occur on-site and will typically use Fremont Street or use Beale Street between Mission and Howard Streets.

Learn more at:

www.transbaycenter.org



Construction Update

The next 10 Days at Transbay...

What to expect this Weekend (Saturday 1/7/17 – Sunday 1/8/17):

Western Transit Center Site (Between First and Second Streets): Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes deliveries, welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. There is no construction work scheduled for Sunday's day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Central Transit Center Site (Between Fremont and First Streets): Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes reinforcing steel, concrete, welding, fireproofing, mechanical, electrical and plumbing work and material deliveries. There is no construction work scheduled for Sunday's day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Natoma Street East Full Closure Saturday (Between Fremont and First Streets): Transit Center material deliveries and unloading continues each Saturday through end of February and will require a full closure between 7:00 AM and 3:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Eastern Transit Center Site (Between Fremont and Beale Streets): Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes reinforcing steel, concrete, welding, fireproofing, mechanical, electrical and plumbing work and material deliveries. There is no construction work scheduled for Sunday's day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street): General construction activities on-site may occur Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday's day shift. However;

Learn more at:

www.transbaycenter.org



Construction Update

depending on construction progress work may occur Sunday between 6:00AM and 4:30PM. NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Weekday Work (Monday 1/9/17 – Friday 1/13/17):

Western Transit Center Site (Between First and Second Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. Natoma “alley” near Second Street will see increased truck traffic at night between 5:00PM and 8:00AM.

Central Transit Center Site (Between Fremont and First Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, using the either the Minna Street gate or the Natoma Street gate for deliveries and unloading of material and equipment. Transit Center construction includes welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. Natoma “alley” near Second Street will see increased truck traffic at night between 5:00PM and 8:00AM.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

Transit Center landscaping materials will be delivered nightly from Minna Street (between First and Second Streets) or from Natoma Street (between First and Second Streets) starting in January. Deliveries will be at night between 7:00 PM and 4:30 AM.

Eastern Transit Center Site (Between Beale and Fremont Streets):

Transit Center deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM. Transit Center construction includes welding, fireproofing, and glazing, and exterior awning installation, mechanical, electrical and plumbing work.

Transit Center deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, and will use either Fremont Street or Beale Street between Mission and Howard Streets for equipment and truck staging. Transit Center construction includes rebar, formwork, concreting of walls and curbs, welding, fireproofing and mechanical, electrical and plumbing work.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):

General construction activities on-site will continue daily between 6:00 AM and 5:30 PM. Occasionally 24 hour work may occur for the installation of rebar concreting and heavy equipment transport. There is increased construction activity onsite adjacent to Clementina Street (Between First and Second Streets).

What to expect next Weekend (Saturday 1/14/17 – Sunday 1/15/17):

Western Transit Center Site (Between First and Second Streets): Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes deliveries, welding, fireproofing, glazing, and exterior awning installation, mechanical, electrical and plumbing work. There is no construction work scheduled for Sunday's day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Central Transit Center Site (Between Fremont and First Streets): Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes reinforcing steel, concrete, welding, fireproofing, mechanical, electrical and plumbing work and material deliveries. There is no construction work scheduled for Sunday's day shift. However; depending on construction progress work may occur Sunday between

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

6:00AM and 4:30PM NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Natoma Street East Full Closure Saturday (Between Fremont and First Streets):

Transit Center material deliveries and unloading continues each Saturday through end of February and will require a full closure between 7:00 AM and 3:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Eastern Transit Center Site (Between Fremont and Beale Streets):

Transit Center construction continues onsite between 6:00 AM and 4:30 PM on Saturday and includes reinforcing steel, concrete, welding, fireproofing, mechanical, electrical and plumbing work and material deliveries. There is no construction work scheduled for Sunday's day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Bus Ramp Viaduct Work (On the Lots between the Bay Bridge and Howard Street):

General construction activities on-site may occur Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday's day shift. However; depending on construction progress work may occur Sunday between 6:00AM and 4:30PM. NOTE: Rebar and materials deliveries will occur Sunday night/Monday morning.

Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

Transit Center

First Street Full Closure Wednesday Night January 11th (Between Mission and Howard Streets):

First Street will be closed between 9:00 PM on Wednesday Night January 11th and reopen Thursday January 12th at 5:00 AM. This work will be required if the traffic shift was delayed due to weather on Wednesday January 4th. All traffic lanes will be shifting to the west side including restriping. Local access will always be available for adjacent neighbors. Traffic control devices and flaggers and SFPD will assist with traffic.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Construction Update

First Street Nightly Lane Closures (Between Minna and Natoma Streets): Transit Center work may require two lanes closed for overhead construction 3-4 nights this week between 9:00 PM and 5:00 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Fremont Street Nightly Lane Closures (Between Mission and Natoma Streets): Transit Center work may require two lanes closed for overhead construction 3-4 nights this week between 9:00 PM and 5:00 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Beale Street Nightly Lane Closures (Between Mission and Howard Streets): Transit Center work may require two lanes closed for overhead construction 3-4 nights this week between 9:00 PM and 5:00 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians..

Minna Street full closures at night (Between First and Second Streets): Transit Center construction activity and landscaping deliveries to the roof continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Natoma Street full closures at night (Between Fremont and Second Streets): Transit Center construction activity and landscaping deliveries to the roof continues nightly between 7:00 PM and 4:30 AM the next day. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Natoma Street East Full Closure Saturdays through February (Between Fremont and First Streets): Transit Center material deliveries and unloading continues each Saturday through end of February and will require a full closure between 7:00 AM and 3:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Learn more at:

www.transbaycenter.org



Construction Update

Natoma Street Alley No Parking Monday-Saturday through February (Second Street to 250 east of Second Street): Natoma “alley” near Second Street will see increased truck traffic starting in 2017. Steel deliveries and steel erection will occur inside the construction fence east of 92 Natoma Street starting in mid-January and will work between 6:00AM and 6:30PM. Tow-Away-No-Stopping- Allowed signs are posted at the end of the Natoma alley closest to the construction site. Local access will always be available. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians.

Bus Ramp Viaduct and Cable-Stayed Bridge

Howard Street (Between First and Second Streets): Bus Ramp construction continues daily on site with occasional construction vehicles disrupting traffic.

Tehama Street (Between First and Second Streets): Bus Ramp construction continues daily on site with occasional construction vehicles disrupting traffic.

Clementina Street (Between First and Second Streets): Bus Ramp construction continues daily onsite and overhead with occasional construction vehicles disrupting traffic. Clementina Street sidewalks continue to divert pedestrians into a temporary sidewalk.

Folsom Street (Between First and Second Streets): Bus Ramp construction continues daily on site with occasional construction vehicles disrupting traffic.

Harrison Street (Between Essex and Second Streets): Bus Ramp construction continues daily with occasional construction vehicles disrupting traffic when crossing into the construction site. Harrison Street sidewalks continue to divert pedestrians into a temporary sidewalk.

Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Scott Boule at (415) 597-4620 or via e-mail at: info@transbaycenter.org.

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Construction Update

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Follow us on social media:       

Learn more at:

www.transbaycenter.org