



Schedule to Start Construction

August 11, 2009

Transbay Transit Center

TJPA





Transbay Transit Center

Transit Center Pre-Construction Activities



Transbay Transit Center

Near Term Field Activities

- Preliminary Archaeological Exploration – Completed
- Geological Testing
- Utility Exploration
- Advertise Demolition Contract
 - Initial NTP for planning and permitting only
 - TJPA Board approval required prior to NTP for physical demolition concurrent with Temporary Terminal operation.



Transbay Transit Center

Transit Center Schedule to Start Construction



Transbay Transit Center

Operator Constraints

- Operators would like to coordinate the move to the Temporary Terminal with planned changes in schedules and route assignments
 - AC Transit is targeting service changes on January 10, 2010
 - MTA will implement schedule and route changes in October 2009
- TJPA and operators are planning outreach efforts for the 60-90 days prior to the closure of the existing Terminal



Transbay Transit Center

AC Transit Lease & Use Provisions

AC Transit will move to the Temporary Terminal when:

- The Temporary Terminal construction is complete and ready for use;
- The demolition contract is awarded;
- The board has certified Phase 1 funding is available; and
- The first foundation/substructure construction package is advertised



Transbay Transit Center

Milestones to Construction

- Preliminary planning with operators to move to the Temporary Terminal around the first week of February subject to:
 - Phase 1 Scope, Cost, and Budget Update at the November Board Meeting
 - Certify Phase 1 Funding
 - Public Outreach – December/January