



Field Progress Update Demolition

September 9, 2010

Transbay Transit Center

TJPA





Transbay Transit Center

Demolition

- Phase I Demolition began with the Board authorization and issuance of NTP 2 releasing Evans Brothers, Inc (EBI) to begin work on August 13, 2010.
- On the night of August 13th the EBI crews mobilized, closing Howard Street in order to demolish the Howard Street overpass. Phase I and II demolition work has been in progress since August 13th.
- Through August 31st EBI has completed the removal of both the Howard Street and south Beale Street overpasses as well as all ramp structures connecting them.
- After other agencies' utility work on Howard Street is complete, the Temporary Terminal contractor will return to complete the final phase of the Temporary Terminal project the week of September 20th



Transbay Transit Center

Demolition Phasing





Transbay Transit Center

Howard Street Crossing – The Very Beginning





Transbay Transit Center

Howard Street Overpass – Ready to Cut and Remove





Transbay Transit Center

South Beale Street Overpass Removal





Transbay Transit Center

Removal of 'B' Line Ramp





Transbay Transit Center

Both Beale St. and Howard St. Overpasses are Gone





Transbay Transit Center

Removal of 'A' Line





Transbay Transit Center

Demolition Timeline Summary

