



TRANSBAY JOINT POWERS AUTHORITY

Mitigation Monitoring and Reporting Program for the Transbay Program

June 2023



REVISION RECORD

Revision	Description	Status	Date
0	Issued for use	Final	December 2022

This consolidated Mitigation and Monitoring Reporting Program document contains the mitigation and monitoring measures adopted for the Transbay Program based on the findings of the following environmental documents:

- March 2004 Final Environmental Impact Statement/Environmental Impact Report for the Transbay Terminal/Caltrain Downtown Extension/Redevelopment Project
- May 2010 Transbay Program Final EIS Reevaluation Updating the Transbay Program 2004 Final EIS for Adoption by the Federal Railroad Administration
- November 2018 Final Supplemental Environmental Impact Statement/Environmental Impact Report for the Transbay Program
- December 2022 Addendum to the 2018 Final Supplemental Environmental Impact Statement/Environmental Impact Report for the Transbay Program

CONTENTS

WIND	1
PROPERTY ACQUISITION/RELOCATION	1
SAFETY AND EMERGENCY SERVICES	1
NOISE – OPERATIONS	2
NOISE – CONSTRUCTION	3
VIBRATION – OPERATIONS	7
VIBRATION – CONSTRUCTION	7
SOILS/GEOLOGY	9
UTILITIES	11
CULTURAL AND HISTORIC RESOURCES	11
HAZARDOUS MATERIALS/WASTE – OPERATIONS	26
HAZARDOUS MATERIALS/WASTE – CONSTRUCTION	27
PEDESTRIANS	31
PRE-CONSTRUCTION ACTIVITIES	32
GENERAL CONSTRUCTION MEASURES	35
AIR EMISSIONS – CONSTRUCTION	36
AIR EMISSIONS – OPERATIONS	41
VISUAL/AESTHETICS – CONSTRUCTION	42
TRANSPORTATION	43
WATER RESOURCES AND WATER QUALITY	44
ELECTROMAGNETIC FIELDS	46
ENVIRONMENTAL COMMITMENTS INCLUDED AS PART OF THE PROJECT (AVOIDANCE MEASURES) ..	48

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
Wind				
W 1 – Consider potential wind effects of an individual project for the Redevelopment area. If necessary, perform wind tunnel testing in accordance with City Planning Code Section 148. If exceedences of the wind hazard criterion should occur for any individual project, require design modifications or other mitigation measures to mitigate or eliminate these exceedences. Tailor mitigation measures to the individual needs of each project. Examples of mitigation measures include articulation of building sides and softening of sharp building edges.	San Francisco Redevelopment Agency (Agency)	During environmental review process preceding approval of each individual project in Transbay Redevelopment Area	Agency	Apply project review procedures for wind when projects are developed by or proposed to Agency.
Property Acquisition/Relocation				
Prop 1 – Apply federal Uniform Relocation Act (Public Law 91 646) and California Relocation Act (Chapter 16, Section 7260 et seq., of the Government Code) and related laws and regulations governing both land acquisition and relocation. All real property to be acquired will be appraised to determine its fair market value before an offer is made to each property owner. (Minimum relocation payments are detailed in the laws, and include moving and search payments for businesses.) Provide information, assistance, and payments to all displaced businesses in accordance with these laws and regulations.	City and County of San Francisco (CCSF), Agency, and TJPA	Prior to and during property acquisition and relocation activities	TJPA	TJPA to report to Board on compliance during acquisition and relocation activities.
Safety and Emergency Services				
Saf 1 – Provide project plans to the San Francisco Fire Department for its review to ensure that adequate life safety measures and emergency access are incorporated into the design and construction of Project facilities.	Transbay Joint Powers Authority (TJPA)	Prior to project facility permitting and during construction	TJPA	Project facility plans to be forwarded to CCSF Fire Department prior to permit issuance. Inspect installation during construction.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
Saf 2 – Prepare a life safety plan including the provision of on-site measures such as a fire command post at the Terminal, the Fire Department’s 800-megahertz radio system and all necessary fire suppression equipment.	TJPA	Prior to project facility permitting	TJPA	TJPA to develop life safety plan during facility design phases and implement during testing and startup up phase.
Saf 3 – Prepare a risk analysis to accurately determine the number of personnel necessary to maintain an acceptable level of service at Project facilities.	TJPA	Prior to project facility permitting	TJPA	TJPA to develop risk analysis during facility design phase.
Noise – Operations				
NoiO 1 – Apply noise mitigation at the following locations adjacent to the bus storage facility: <ul style="list-style-type: none"> Provide sound insulation to mitigate noise impacts at the residences north of the AC Transit Facility at the corner of Perry and Third Street. At a minimum, apply sound insulation to the façade facing the bus storage facility (the south façade). Construct two noise barriers to mitigate noise impacts to residences south of the AC Transit Facility along Stillman Street. The first noise barrier would be approximately 10 to 12 feet high and run along the southern edge of the AC Transit storage facility. The second noise barrier would be approximately 5 to 6 feet high and would be located on the portion of the ramp at the southwestern corner of the AC Transit facility. Treat the noise barriers with an absorptive material on the side facing the facility to minimize the potential for reflections off the underside of the freeway. Construct a noise barrier to mitigate noise impacts to residences south of the Golden Gate Transit Facility along Stillman Street. The barrier would be approximately 10 to 12 feet high and run along the southern and a portion of the eastern edge of the Golden Gate Transit storage facility. Treat the noise barriers with an absorptive material on the side facing the facility to minimize the potential for reflections off the underside of the freeway. 	TJPA	During construction	TJPA	TJPA to design detailed noise mitigation during preliminary and final design phases. TJPA engineering staff to inspect installation and/or construction of mitigation measures.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
NoiO 2 – Landscape the noise walls. Develop the actual design of the walls in cooperation with area residents.	TJPA	During preliminary and final design	TJPA	TJPA to work with area residents during design of noise walls.
NoiO 3 – Construct noise walls prior to the development of the permanent bus facilities.	TJPA	During schedule development, construction document preparation and construction	TJPA	TJPA to develop program schedule and contract documents to implement this construction sequencing requirement.
New-MM-NO-1.1 – Design Ventilation Shaft to Avoid Noise Effects on Nearby Uses. Ventilation shafts shall be designed in accordance with the APTA guidance for controlling noise, which includes a 60 dBA noise level at 50 feet from the facility, at the setback line of the nearest building, or at the nearest occupied area, whichever is nearest to the source. Treatments may include applying acoustical absorption materials to shaft surfaces or attaching silencers to fans.	TJPA	During final design	TJPA	TJPA to incorporate noise abatement and control features and measures as part of the ventilation shaft design during final design and include appropriate specifications in the contract documents. TJPA engineering staff to inspect installation and/or construction of ventilation shafts.
Noise – Construction				
NoiC 1 – Comply with San Francisco noise ordinance. The noise ordinance includes specific limits on noise from construction. The basic requirements are: <ul style="list-style-type: none"> Maximum noise level from any piece of powered construction equipment is limited to 80 dBA at 100 feet. This translates to 86 dBA at 50 feet. Impact tools are exempted, although such equipment must be equipped with effective mufflers and shields. The noise control equipment on impact tools must be as recommended by the manufacturer and approved by the Director of Public Works. 	TJPA	During preparation of construction contract documents and construction	TJPA	TJPA to work with CCSF Department of Public Works (DPW) regarding construction noise mitigation program.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<ul style="list-style-type: none"> Construction activity is prohibited between 8 p.m. and 7 a.m. if it causes noise that exceeds the ambient noise plus 5 dBA. 				
<p>The noise ordinance is enforced by the San Francisco DPW, which may waive some of the noise requirements to expedite the project or minimize traffic impacts. For example, along Townsend Street where much of the land use is commercial, business owners may prefer nighttime construction since it would reduce disruption during normal business hours. The DPW waivers usually allow most construction processes to continue until 2 a.m., although construction processes that involve impacts are rarely allowed to extend beyond 10 p.m. This category would include equipment used in demolition such as jackhammers and hoe rams, and pile driving. It is not anticipated that the construction documents would have specific limits on nighttime construction. There may be times when nighttime construction is desirable (e.g., in commercial districts where nighttime construction would be less disruptive to businesses in the area) or necessary to avoid unacceptable traffic disruptions. Since the construction would be subject to the requirements of the San Francisco noise regulations, in these cases, the contractor would need to work with the DPW to come up with an acceptable approach balancing interruption of the business and residential community, traffic disruptions, and reducing the total duration of the construction.</p>				
NoiC 2 – Conduct noise monitoring. The purpose of monitoring is to ensure that contractors take all reasonable steps to minimize noise.	TJPA	During construction	TJPA	Monitoring data to be provided to CCSF DPW.
NoiC 3 – Conduct inspections and noise testing of equipment. This measure will ensure that all equipment on the site is in good condition and effectively muffled.	TJPA	During construction	TJPA	Perform monitoring during construction.
NoiC 4 – Implement an active community liaison program. This program would keep residents informed about construction plans so they can plan around periods of particularly high noise levels and would provide a conduit for residents to express any concerns or complaints about noise.	TJPA	During construction	TJPA	TJPA to develop and initiate community liaison program during final design prior to construction. Program will continue during construction.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
NoiC 5 – Minimize use of vehicle backup alarms. Because backup alarms are designed to get people’s attention, the sound can be very noticeable even when their sound level does not exceed the ambient, and it is common for backup alarms at construction sites to be major sources of noise complaints. A common approach to minimizing the use of backup alarms is to design the construction site with a circular flow pattern that minimizes backing up of trucks and other heavy equipment. Another approach to reducing the intrusion of backup alarms is to require all equipment on the site to be equipped with ambient sensitive alarms. With this type of alarm, the alarm sound is automatically adjusted based on the ambient noise. In nighttime hours when ambient noise is low, the backup alarm is adjusted down.	TJPA	During construction document preparation and construction	TJPA	Review contract specifications during final design and inspect construction.
NoiC 6 – Include noise control requirements in construction specifications. These should require the contractor to <ul style="list-style-type: none"> • Perform all construction in a manner to minimize noise. The contractor should be required to select construction processes and techniques that create the lowest noise levels. Examples are using predrilled piles instead of impact pile driving, mixing concrete offsite instead of onsite, and using hydraulic tools instead of pneumatic impact tools. • Use equipment with effective mufflers. Diesel motors are often the major noise source on construction sites. Contractors should be required to employ equipment fitted with the most effective commercially available mufflers. • Perform construction in a manner to maintain noise levels at noise sensitive land uses below specific limits. • Perform noise monitoring to demonstrate compliance with the noise limits. Independent noise monitoring should be performed to check compliance in particularly sensitive areas. • Minimize construction activities during evening, nighttime, weekend and holiday periods. Permits would be required before construction can be performed in noise sensitive areas during these periods. 	TJPA	Final design and construction	TJPA	TJPA to develop detailed noise control requirements during preliminary engineering and final design. Ensure contractor obtains permits if necessary. Inspect construction activities for compliance and monitor noise levels. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as CCSF Department of Parking and Traffic (DPT) and DPW.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<ul style="list-style-type: none"> Select haul routes that minimize intrusion to residential areas. This is particularly important for the trench alternatives that will require hauling large quantities of excavation material to disposal sites. <p>Controlling noise in contractor work areas during nighttime hours is likely to require some mixture of the following approaches:</p> <ul style="list-style-type: none"> Restrictions on noise producing activities during nighttime hours. Laying out the site to keep noise producing activities as far as possible from residences, to minimize the use of backup alarms, and to minimize truck activity and truck queuing near the residential areas. Use of procedures and equipment that produce lower noise levels than normal. For example, some manufacturers of construction equipment can supply special noise control kits with highly effective mufflers and other materials that substantially reduce noise emissions of equipment such as generators, tunnel ventilation equipment, and heavy diesel power equipment including mobile cranes and front-end loaders. Use of temporary barriers near noisy activities. By locating the barriers close enough to the noise source, it is possible to obtain substantial noise attenuation with barriers 10 to 12 feet high even though the residences are 30 to 40 feet higher than the construction site. Use of partial enclosures around noisy activities. It is sometimes necessary to construct shed-like structures or complete buildings to contain the noise from nighttime activities. 				

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
Vibration – Operations				
VibO1 – Use high-resilience track fasteners or a resiliently supported tie system for the Caltrain Downtown Extension for areas projected to exceed vibration criteria, including the following locations: (1) Live/Work condos, 388 Townsend Street (Hubbell and Seventh), (2) San Francisco Residences on Bryant (Harrison Parking Lot Site), (3) Clock Tower Building, and Second Street High Rise and (4) new Marriott Courtyard (Marine Firefighter's Union).	TJPA	During preliminary engineering, final design and construction	TJPA	TJPA to develop locations/use of resilience track fasteners or resiliently supported tie system during preliminary engineering and final design. Review construction documents and inspect installation. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as CCSF Department of Building Inspection (DBI) and DPW.
Vibration – Construction				
VibC 1 – Limit or prohibit use of construction techniques that create high vibration levels. At a minimum, processes such as pile driving would be prohibited at distances less than 250 feet from residences.	TJPA	During preliminary engineering, final design and construction	TJPA	TJPA to ensure preliminary design, final design and contract documents preclude use of pile driving equipment within 250 feet of residences. Construction management and inspection will monitor contractors' activities to ensure compliance. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DBI and DPW.
VibC 2 – Restrict procedures that contractors can use in vibration sensitive areas. (It is often possible to employ alternative techniques that create lower vibration levels. For example, unrestricted pile driving is one activity that has considerable potential for causing annoying vibration. Using the cast-in-drilled-hole piling method instead will eliminate most potential for vibration impact from the piling.)	TJPA	During preliminary engineering, final design and construction	TJPA	TJPA to establish construction vibration design standards during final design. Include provisions in contract documents and monitor contractors' activities to ensure compliance. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DBI and DPW.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
VibC 3 – Require vibration monitoring during vibration intensive activities.	TJPA	During construction	TJPA	TJPA to include provisions for vibration monitoring in construction contract documents or perform monitoring under a separate contract. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DBI and DPW.
VibC 4 – Restrict the hours of vibration intensive activities such as pile driving to weekdays during daytime hours.	TJPA	During design and construction	TJPA	TJPA to include provisions in contract documents and monitor contractors' activities to ensure compliance.
VibC 5 – Investigate alternative construction methods and practices to reduce the impacts in coordination with the construction contractor if resident annoyance from vibration becomes a problem.	TJPA	During final design and during construction	TJPA	TJPA to include provisions in contract documents and monitor contractors' activities to ensure compliance. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DBI and DPW.
VibC 6 – Include specific limits, practices and monitoring and reporting procedures for the use of controlled detonation. Control and monitor use of controlled detonation to avoid damage to existing structures. Include specific limits, practices, and monitoring and reporting procedures within contract documents to ensure that such construction methods, if used, would not exceed safety criteria.	TJPA	During final design and during construction	TJPA	TJPA to establish detailed limits, practices, and monitoring program for controlled detonation during final design. Include provisions in contract documents and monitor contractors' activities to ensure compliance. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DBI and DPW.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
Soils/Geology				
SG 1 – Monitor adjacent buildings for movement, and if movement is detected, take immediate action to control the movement.	TJPA	During construction	TJPA	TJPA to include provisions in contract documents requiring such monitoring and corrective measures and inspect contractors' activities to ensure compliance. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DBI and DPW.
SG 2 – Apply geotechnical and structural engineering principles and conventional construction techniques similar to the design and construction of high-rise buildings and tunnels throughout the downtown area. Apply design measures and utilize pile-supported foundations to mitigate potential settlement of the surface and underground stations.	TJPA	During preliminary engineering and final design	TJPA	TJPA to review design and contract documents to ensure implementation. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DBI and DPW.
SG 3 – Design and construct structural components of the project to resist strong ground motions approximating the maximum anticipated earthquake (0.5g). The cut-and-cover portions will require pile supports to minimize non-seismic settlement in soft compressible sediments (Bay Mud). The underground Caltrain station at Fourth and Townsend will require pile-supported foundations due to the presence of underlying soft sediments.	TJPA	During preliminary engineering, final design and construction	TJPA	TJPA to design structural components to meet seismic standards during preliminary engineering and final design. Review design, contract documents and construction activities to ensure implementation. Where applicable, coordinate with JPB and CCSF departments with jurisdiction over activities, such as DBI and DPW.
SG 4 – Underpin existing building, where deemed necessary, to protect existing structures from potential damage that could result from excessive ground movements during construction. Design the tunneling and excavation procedures (and construction sequence), and design of the temporary support system with the objective of controlling ground deformations within small enough levels to avoid damage to adjacent structures. Where the risk of damage to adjacent	TJPA	During preliminary engineering, final design and construction	TJPA	TJPA to design tunneling, excavation procedures, underpinning, strengthening existing structures or ground improvement to protect existing structures from damage. Include provisions in contract documents

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<p>structures is too great, special measures will be implemented such as: (1) underpinning, (2) ground improvement, and/or (3) strengthening of existing structures to mitigate the risks.</p> <p>Underpinning may include internal strengthening of the superstructure, bracing, reinforcing existing foundations, or replacing existing foundations with deep foundations embedded outside the tunnel zone of influence. Alternatives, in lieu of underpinning, involve strengthening the rock between the building and crown of tunnel. Grouting in combination with inclined pin piles can be used not only to strengthen the rock, but also make the rock mass over the tunnel act as a rigid beam, allowing construction of tunnels with no adverse effects on the buildings supported on shallow foundations over the tunnel.</p>				<p>requiring contractors to implement measures during construction. Monitor construction activities to ensure compliance. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DBI and DPW.</p>
<p>SG 5 – TJPA shall assure proper design and construction of pile-supported foundations for structures to control potential settlement of the surface. Stability of excavations and resultant impacts on adjacent structures can be controlled within tolerable limits by proper design and implementation of the excavation shoring systems.</p>	TJPA	During preliminary engineering, final design and construction	TJPA	<p>TJPA to ensure foundations and excavation shoring systems are designed and constructed to minimize and control settlement and impacts on adjacent structures. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DBI and DPW.</p>
<p>New-MM-C-GE-4.1 – <i>Groundwater Control during Construction.</i> Groundwater control shall be implemented to reduce ground instability in the construction area, where excavations encroach into the prevailing groundwater table.</p> <ul style="list-style-type: none"> For excavations with the cut-and-cover technique, the groundwater level within the footprint of the excavation shall be maintained a minimum of 2 feet or more beneath the bottom of the excavation throughout construction to minimize the potential for failure of the base of the excavation due to high groundwater seepage at construction sites. Groundwater levels outside the excavation shall be controlled so that they do not induce damage to surrounding structures or infrastructure beyond that which can be described as "slight" as defined in Table 1–Classification of 	TJPA	During construction	TJPA	<p>TJPA to design DTX facilities to protect structures from damage related to high seepage gradients. Include provisions in contract documents requiring contractors to implement measures during construction. Monitor construction activities to ensure compliance. Where applicable, coordinate with CCSF departments with jurisdiction over activities.</p>

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<p>Visible Damage to Walls with Particular Reference to Ease of Repair of Plaster and Brickwork or Masonry (Son and Cording 2005). Slight damage is characterized by visible cracks (1–5 mm) that can be filled easily, may require some repointing to ensure weathertightness, and with redecoration probably required.</p> <ul style="list-style-type: none"> For excavations with the SEM construction method in rock, groundwater intrusion into the tunnel excavation is expected to be minimal and localized at joints in the rock. Groundwater seeping into the excavation shall be controlled locally by panning and piping channel inflows to sump pumps. For excavations with the SEM construction method in soft ground conditions (i.e., sands and clays), the groundwater level shall be locally drawn down to below the bottom of the excavation in order to increase the strength of the ground and reduce potential ground instability. 				
Utilities				
<p>Util 1 – Coordinate with utility providers during preliminary engineering, continuing through final design and construction. Utilities would be avoided, relocated, and/or supported as necessary during construction activities to prevent damage to utility systems and to minimize disruption and degradation of utility service to local customers.</p>	TJPA	During preliminary engineering, final design and construction	TJPA	TJPA to identify utilities; design relocations or protection measures where required; and include requirements in contract documents. Monitor construction activities to ensure implementation of all required measures.
Cultural and Historic Resources				
<p>CH 1 – Comply with the provision of the signed Memorandum of Agreement (MOA) between the Federal Transit Administration, the State Historic Preservation Officer, and the TJPA.</p>	TJPA	During preliminary engineering, final design and construction	TJPA	TJPA will assure compliance with MOA provisions during preliminary engineering, final design and construction, as described below.
<p>CH 2 – Professional Qualifications. Assure all activities regarding history, historic preservation, historic architecture, architectural history, historic and prehistoric archaeology are carried out by or under the direct supervision of persons meeting, at a minimum, the Secretary of</p>	TJPA	During preliminary engineering, final design	TJPA	Prior to initiation of design and construction activities, TJPA will require submission of and review qualifications of professionals

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<p>the Interior's professional qualifications standards (48 FR 44738-9) (PQS) in these disciplines. Nothing in this stipulation may be interpreted to preclude any signatory or any agent or contractor thereof from using the properly supervised services or persons who do not meet the PQS.</p> <p>Historic Preservation Standards. Assure all activities regarding history, historic preservation, historic architecture, architectural history, historic and prehistoric archaeology are carried out to reasonably conform to the Secretary of Interior's Standards and Guidelines for Archaeology and Historic Preservation (48 FR 44716-44740) as well as to applicable standards and guidelines established by SHPO.</p> <p>Curation and Curation Standards. Ensure that FTA and TJPA shall, to the extent permitted under sections 5097.98 and 5097.991.[sic] of the California Public Resources Code, materials and records resulting from any archaeological treatment or data recovery that may be carried out pursuant to this MOA, are curated in accordance with 36 CFR Part 79.</p>		and construction		performing the MOA activities to assure that Secretary of Interior standards are met.
CH 3 – Integrate into the design of the new terminal a dedicated space for a permanent interpretive exhibit. The interpretive exhibit will include at a minimum, but is not necessarily limited to plaques or markers, a mural or other depiction of the historic Transbay Transit Terminal (TTT), ramps, or Key System, or other interpretive material.	TJPA	During preliminary engineering and final design	TJPA	TJPA will include space for interpretive exhibit in terminal during design. Review contract documents and construction submittals and activities to ensure implementation.
CH 4 – Consult with the State Department of Transportation (Department) regarding the availability of historical documentary materials for the creation of the permanent interpretive display of the history of the original TTT building and its association with the San Francisco- Oakland Bay Bridge. Department will assist TJPA in planning the scope and content of the proposed interpretive exhibit. Invite the Oakland Heritage Alliance, the San Francisco Architectural Heritage, the California State Railroad Museum, and the Western Railway Museum to participate in this consultation. While retaining responsibility for the development of the exhibit, TJPA will jointly consider the Department's and participating invitees' recommendations when finalizing the exhibit design. TJPA will	TJPA	During preliminary engineering and final design	TJPA	TJPA will consult with Department regarding availability of documentary materials. TJPA will invite participation in this review from the other designated parties. TJPA will produce, install, and maintain the exhibit in the new Transbay Terminal.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
produce, install, and maintain the exhibit.				
CH 5 – Consult with the City of Oakland about its possible interest in having a similar interpretive exhibit in the East Bay. If agreement is reached prior to completion of final design of the Transbay Terminal, TJPA will provide and deliver exhibit materials to a venue that is mutually satisfactory to TJPA and the City of Oakland.	TJPA	During preliminary engineering and final design	TJPA	During preliminary engineering and final design, TJPA will consult with City of Oakland regarding its possible interest in establishing an exhibit. TJPA will provide and deliver exhibit materials to a venue in the City of Oakland that is mutually satisfactory to TJPA and the City of Oakland should such an exhibit be developed.
CH 6 – Identify, in consultation with Department, elements of the existing TTT that may be suitable for salvage and interpretive use by museums. Within two years following execution of this MOA by FTA and SHPO, TJPA will offer any elements identified as suitable for salvage and interpretive use to San Francisco Architectural Heritage, the California State Railroad Museum, Sacramento, the Western Railway Museum, the Oakland Museum, and any other interested parties. Remove any elements selected in a manner that minimizes damage and deliver with legal title to the recipient. Items not accepted by interested parties for salvage or interpretive use within the time frame specified herein will receive no further consideration.	TJPA	During preliminary engineering and final design	TJPA	Acceptance of items by interested parties must be completed at least 90 days prior to demolition of the Transbay Terminal.
CH 7 – Consult with Department and the Oakland Museum about contributing to Department's exhibit and the production of an interpretive video at the Oakland Museum relating to the history and engineering of the major historic state bridges of the San Francisco Bay Area. TJPA will propose contributions to such an exhibit and video that would be related to the history of the TTT, bus ramp loop structures, and the Key System. Items contributed by TJPA to such an exhibit may include photographs, drawings, videotape, models, oral histories, and salvaged components from the TTT.	TJPA	During preliminary engineering and final design	TJPA	TJPA will produce and deliver to the Oakland Museum agreed-upon materials for such an exhibit and interpretive video.
CH 8 – Assist the Oakland Museum by contributing up to \$50,000 toward the cost of preparing and presenting the exhibit and preparing an exhibit catalog or related museum publication in conjunction with the exhibit, in a manner and to the extent that is mutually satisfactory	TJPA	During preliminary engineering and final	TJPA	TJPA will work with Oakland Museum and assist in the preparation of an exhibit and an interpretive video if consultation

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
to TJPA, Department, and the Oakland Museum. A separate agreement will outline the negotiated financial contributions. Work with the Oakland Museum and assist in the preparation of an exhibit and interpretive video if consultation results in agreement between TJPA and the Oakland Museum prior to demolition of the existing TTT.		design		results in an agreement between TJPA and Oakland Museum prior to demolition of the existing Transbay Terminal.
CH 9 – Request that SHPO, prior to the start of any work that would have an adverse effect on components of the Bay Bridge that are historic properties, determine whether these components, including the TTT and associated ramps, have been adequately recorded in existing documents. If SHPO determines that, collectively, such documents, which include the Department's past recordation of a series of remodeling and seismic retrofit project that have occurred since 1993, adequately document the TTT and ramps, then no further documentation will be necessary.	TJPA	During preliminary engineering and final design	TJPA	TJPA will consult with the SHPO regarding adequacy of prior recordation efforts.
Seek, with the assistance of the Department, to obtain the original drawings of the TTT by architect T. Pflueger.				TJPA will work with Department to seek original drawings of the Transbay Transit Terminal.
<p>If SHPO determines that existing documentation is adequate, compile such documentation into a comprehensive record. Components to be included in the review of past documentation are:</p> <ul style="list-style-type: none"> • 425 Mission Transbay Transit Terminal (APN 3719-003, 3720-001, 3721-006); • Upper Deck San Francisco Approaches or North Connector, Bridge #34-116F; • Upper Deck San Francisco Approaches or Center Ramps, Bridge #34-118L; • San Francisco Approaches or Lower Deck On-Ramp, Bridge #34-118R; • Transbay Terminal Loop ramp, Bridge #34-119Y; and • Harrison Street over-crossing Bridge #34-120Y. 				If SHPO determines that existing documentation is adequate, compile such documentation into a comprehensive record.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
Consult further with SHPO, if SHPO determines that existing documentation does not constitute adequate recordation of the Bay Bridge components addressed hereunder. SHPO will determine what level and type of additional documentation is necessary.				If SHPO determines that existing documentation does not constitute adequate recordation of the Bay Bridge components, then TJPA and SHPO will consult further and SHPO will determine what level and type of additional documentation is necessary. If no response from SHPO within 45 days of receipt of each submittal of documentation, TJPA may assume that said documentation is adequate and may proceed with the project.
Provide xerographic copies of this documentation to the SHPO and the Department Headquarters Library, upon a written determination by SHPO that all documentation prescribed hereunder is satisfactory, to the History Center at the San Francisco Public Library, San Francisco Architectural Heritage, the Oakland History Room of the Oakland Public Library, the Oakland Museum of California, the Western Railway Museum, and Department District 4 Office. Thereafter, TJPA may proceed with that aspect of the Project that will adversely affect the historic properties documented hereunder.				TJPA will ensure that these records are accepted by SHPO prior to demolition of the TTT and provide copies of the documentation to designated agencies. Then, TJPA will proceed with the aspect of the project that will adversely affect the historic properties documented.
CH 10 – Within 180 days after FTA determines that the Project has been completed, TJPA, in consultation with FTA and SHPO, will re-evaluate the Bay Bridge, a property listed on the NRHP, and determine whether the National Register nomination should be amended or whether the bridge no longer qualifies for listing and should be removed from the National Register. As appropriate, TJPA will prepare and submit to the FTA and SHPO either an amended nomination or petition for removal, to be processed according to the procedures set forth in 36 CFR Part 60 (60.14 and 60.15).	TJPA	Within 180 days after FTA determines that the Project has been completed	TJPA	As appropriate, TJPA will prepare and submit to the FTA and SHPO either an amended nomination or petition for removal, to be processed according to the procedures set forth in 36 CFR part 60 (60.14 and 60.15). TJPA will coordinate these efforts with the CCSF Planning Department.

<p>CH 11 – Develop and implement measures, in consultation with the owners of historic properties immediately adjoining the construction sites, to protect the contributing elements of the Second and Howard Streets Historic District and the Rincon Point/South Beach Historic Warehouse Industrial District from damage by any aspect of the Project. Such measures will include, but are not necessarily limited to those identified in the MOA.</p> <p>The protective measures herein stipulated will be developed and implemented by TJPA prior to the commencement of any aspect of the Project that could have an adverse effect on historic properties immediately adjoining the construction sites herein identified. In addition, TJPA will monitor the effectiveness of the protective measures herein stipulated and will supplement or modify these measures as and where necessary in order to ensure that they are effective. The historic properties covered by the terms of this paragraph are:</p> <ul style="list-style-type: none"> • 589-591 Howard Street/3736-098, NRHP Status: 1D, Contributing Element of Second & Howard District & New Montgomery/Second Street, Const. Date: 1906, Type of Impact: Cut-and-cover construction; need easement. • 163 Second Street/3721-048, NRHP Status: 1D, Contributing Element of Second & Howard District & New Montgomery/Second Street, Const. Date: 1907, Type of Impact: Cut-and-cover construction nearby. • 165-173 Second Street/3721-025, NRHP Status: 1D, Contributing Element of Second & Howard District & New Montgomery/Second Street, Const. Date: 1906, Type of Impact: Cut-and-cover construction; need easement. • 166-78 Townsend Street/3788-012, NRHP Status: 3D Contributing Element of Rincon Point/South Beach District & South End District, Const. Date: 1910 [1], 1988 [2], Type of Impact: Cut-and-cover construction nearby. Need construction easement. • 640-Second Street/3788-002, NRHP Status: 252, Contributing Element of Rincon Point/South Beach District & South End District, Const. Date: 1926, Type of Impact: Tunnel under or near property. 	TJPA	During preliminary engineering, final design, and construction	TJPA	<p>TJPA will contact owners of record of historic properties that will be affected (but that will not be acquired and demolished) by the Project. TJPA will provide and review this mitigation monitoring program with the owners via correspondence and/or public and face-to-face meetings. TJPA will coordinate these efforts with the CCSF Planning Department prior to commencement of any aspect of the project that could have any adverse effect on historic properties immediately adjoining the construction sites herein identified.</p> <p>TJPA will monitor the effectiveness of the protective measures and will supplement or modify these measures as and where necessary in order to ensure that they are effective.</p>
--	------	--	------	---

<ul style="list-style-type: none"> • 650 Second Street/3788-049 through 3788-073, NRHP Status: 252, Contributing Element of Rincon Point/South Beach District & South End District, Const. Date: 1922, Type of Impact: Tunnel under or near property. • 670-680 Second Street/3788-043, 3788-044, NRHP Status: 252 (670), 3D (680), Contributing Element of Rincon Point/South Beach District & South End District, Const. Date: 1913, Type of Impact: Tunnel under or near property. • 301-321 Brannan Street/3788-037, NRHP Status: 3D, Contributing Element of Rincon Point/South Beach District & South End District, Const. Date: 1909, Type of Impact: Tunnel under or near property. • 130 Townsend Street/3788-008, NRHP Status: 3D, Contributing Element of Rincon Point/South Beach District & South End District, Const. Date: 1910 [1], 1895-6 [2], Type of Impact: Tunnel under or near property. • 136 Townsend Street/3788-009, NRHP Status: 3D, Contributing Element of Rincon Point/South Beach District & South End District, Const. Date: 1902 [1], 1913 [2], Type of Impact: Tunnel under or near property. • 144-46 Townsend Street/3788-009A, NRHP Status: 3D, Contributing Element of Rincon Point/South Beach District & South End District, Const. Date: 1922, Type of Impact: Tunnel under or near property. • 148-54 Townsend Street/3788-010, NRHP Status: 3D, Contributing Element of Rincon Point/South Beach District & South End District, Const. Date: 1922, Type of Impact: Tunnel under or near property. • 162-164 Townsend Street/3788-081, NRHP Status: 3D, Contributing Element of Rincon Point/South Beach District & South End District, Const. Date: 1919, Type of Impact: Tunnel under or near property. <p>Notes: National Register Status Codes are as follows: 1 – Listed on the NRPH 251 – Determined eligible for listing by the Keeper of the Register 252 – Determined eligible for listing by the consensus of the SHPO and federal agency</p>				
--	--	--	--	--

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
1D – Listed on the National Register as a contributor to a district or multi-resource property				
CH 12 –TJPA will take the effect of the Project on the historic properties listed below into account by recording these properties in accordance with the terms herein set forth. These buildings are: <ul style="list-style-type: none"> 191 2nd Street, (APN: 3721-022), and 580-586 Howard Street, (APN: 3721-092 through 3721-106) 	TJPA	During preliminary engineering and final design	TJPA	TJPA will consult SHPO and SHPO will determine the type of recordation necessary for the properties.
Prior to taking any action that could adversely affect these properties, consult SHPO and SHPO will determine the type and level of recordation that is necessary for these properties. Upon a written determination by SHPO that all documentation prescribed hereunder is complete and satisfactory, submit a copy of this documentation to SHPO, with xerographic copies to the History Center at the San Francisco Public Library, San Francisco Architectural Heritage, and the Oakland History Room of the Oakland Public Library. Thereafter, proceed with that aspect of the Project that will adversely affect the historic properties documented hereunder.				TJPA will submit a copy of this documentation to SHPO, upon a written determination by SHPO that all documentation prescribed hereunder is complete and satisfactory, with copies to the designated agencies.
If SHPO does not respond within 45 days of receipt of each submittal of documentation prescribed herein, assume that SHPO has determined that said documentation is adequate and may proceed with that aspect of the Project that will adversely affect the historic properties documented hereunder.				If no response from SHPO within 45 days of receipt of each submittal of documentation, then TJPA may proceed with the project.
CH 13 – Repair, in accordance with the Secretary of the Interior's Standards for Rehabilitation, any damage to contributing elements of the Second and Howard Streets Historic District and the Rincon Point/South Beach Historic Warehouse Industrial District resulting from the Project.	TJPA	Prior to, during, and following construction	TJPA	TJPA will repair any damage to contributing elements.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
Photograph the condition of the contributing elements prior to the start of the Project to establish the baseline condition for assessing damage. Consult with property owner(s) about the appropriate level of photographic documentation of building interiors and exteriors. Provide a copy of this photographic documentation to the property owner(s), and retain on file.				TJPA will photograph condition of contributing properties prior to the start of the Project to establish the baseline condition for assessing damage. TJPA will consult with property owner(s) about the appropriate level of photographic documentation of building interiors and exteriors, provide a copy of this photographic documentation to the property owner(s), and retain copy on file by TJPA.
Submit repair plans and specifications to SHPO for review and comment, if repair of inadvertent damage resulting from the Project is necessary, to ensure that the work conforms to the Secretary of the Interior's Standards for Rehabilitation. Consult with SHPO to establish a mutually satisfactory time frame for the SHPO's review. TJPA will carry out any repairs required hereunder in accordance with the comments of SHPO.				TJPA will submit repair plans and specifications to SHPO for review and comment, if repair of inadvertent damage is necessary, to ensure conformance to the Secretary of the Interior's Standards for Rehabilitation.
CH 14 – Within 180 days after FTA determines that the Project has been completed, TJPA, in consultation with FTA and SHPO, will re-evaluate the Second and Howard Streets Historic District and determine whether the National Register nomination should be amended or whether the district no longer qualifies for listing and should be removed from the National Register. As appropriate, TJPA will prepare and submit to the FTA and SHPO either an amended nomination or petition for removal, to be processed according to the procedures set forth in 36 CFR Part 60 (60.14 and 60.15).	TJPA	Within 180 days after FTA determines that the Project has been completed	TJPA	As appropriate, TJPA will prepare and submit to the FTA and SHPO either an amended nomination or petition for removal, to be processed according to the procedures set forth in 36 CFR part 60 (60.14 and 60.15). TJPA will coordinate these efforts with the CCSF Planning Department.
CH 15 – Within 45 days following execution of MOA, consult with FTA, SHPO, JPB and CCSF to initiate the process of determining how archaeological properties that may be affected by the Project will be identified, whether and how the NRHP eligibility of such properties may be addressed, and whether and how the Project's effects, if any, on those archaeological properties that may be considered historic	TJPA	During preliminary engineering phase	TJPA	SHPO, FTA, SHPO, TJPA, JPB, and CCSF will consult to determine how archaeological properties will be identified, whether and how the NRHP eligibility of such properties may be addressed, and

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<p>properties for purposes of this MOA, may be taken into account. FTA and TJPA to invite Caltrans to participate in this consultation. Determine the time frame for this consultation with the consulting parties through consensus.</p> <p>Consultation will at minimum be informed by, and take into account, the following documents:</p> <ul style="list-style-type: none"> Attachment 6, "Standard Treatment of Archaeological Sites: Data Recovery Plan," of the "Programmatic Agreement among the Federal Highway Administration, the Advisory Council on Historic Preservation, the California State Historic Preservation Office, and the California Department of Transportation regarding compliance with Section 106 of the National Historic Preservation Act, as it pertains to the Administration of the Federal Aid Highway Program in California;" "Archaeological Research Design and Treatment Plan for SF-480 Terminal Separation Rebuild" (Praetzellis and Praetzellis, 1993) and "The San Francisco-Oakland Bay Bridge, West Approach Replacement: Archaeological Research Design and Treatment Plan" (Ziesing, 2000); "Revised Historical Archaeology Research Design for the Central Freeway Replacement Project" (Thad M. Van Bueren, Mary Praetzellis, Adrian Praetzellis, Frank Lortie, Brian Ramos, Meg Scantlebury and Judy D. Tordoff). 				<p>whether and how the Project's effects, if any, on those archaeological properties that may be considered historic properties may be taken into account. Invite Caltrans to participate in this consultation. The consultation will take into account the designated documents.</p>
<p>CH 16 – If the consulting parties agree that a treatment plan for archaeological properties should be prepared, prepare a Treatment Plan for archeological resources that provides for the identification, evaluation, and treatment of archaeological properties that may be affected by the Project and that conform to the requirements above of item CH13 1) and take into account the information contained in items CH13 2) and CH13 3) and conform to any other standards, documentation, or guidance that the consulting parties may specify.</p>	TJPA	During preliminary engineering	TJPA	TJPA will assure completion of comprehensive treatment plan consistent with the content required in the MOA, if the consulting parties agree that a treatment plan for archaeological properties is to be prepared.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
If the consulting parties agree that the Treatment Plan will address historic archaeological properties as well as prehistoric archaeological properties, ensure that appropriately qualified historians prepare a historic context(s) that will be used by an interdisciplinary team consisting at a minimum of historians and historic archaeologist.				TJPA shall transmit this plan to the signatories of the MOA.
<p>The historic context will, at a minimum:</p> <ul style="list-style-type: none"> identify significant research themes and topics that relate to the historic period(s) addressed by the historic context(s) determine what types of historic archaeological properties, if any, that may usefully and significantly contribute to research themes and topics deemed by the historic context(s) study to be important identify the specific components and constituents (features, artifacts, etc., if any, of historic archaeological property types that can factually and directly, contribute data important to our understanding of significant historic research themes and topics determine the amount (sample size, etc.) of archaeological excavation and related activity that is needed to provide the range and type of factual data that will contribute to our understanding of significant historic research themes and topics 				TJPA will ensure that appropriately qualified historians prepare a historic context(s) that includes the specified information for use by an interdisciplinary team consisting at a minimum of historians and historic archaeologist, if the consulting parties agree that the Treatment Plan will address historic archaeological properties as well as prehistoric archaeological properties.
Submit the draft Treatment Plan to the other consulting for review and comment. The consulting parties have 45 days from receipt of the draft Treatment Plan to comment in writing to FTA and TJPA. Failure of the consulting parties to respond within this time frame shall not preclude FTA and TJPA from finalizing the draft Treatment Plan to their satisfaction. Before finalizing the draft Treatment Plan, FTA and TJPA to provide the consulting parties with written documentation indicating whether and how the draft Treatment Plan will be modified. Unless any consulting party objects to this documentation in writing to FTA and TJPA within 15 days following receipt, finalize the draft Treatment Plan as deemed appropriate by FTA and TJPA, and proceed to implement the final Treatment Plan.	TJPA	During preliminary engineering phase	TJPA and FTA	TJPA will submit the draft Treatment Plan to the consulting parties for review and comment. Before finalizing the draft Treatment Plan, FTA and TJPA will provide the consulting parties whether and how the draft Treatment Plan will be modified.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
If FTA and TJPA propose to modify the final Treatment Plan, they will notify the consulting parties concurrently in writing about the proposed modifications. The consulting parties will have 15 days from receipt of notification to comment in writing to FTA and TJPA. Failure of the consulting parties to respond within this time frame shall not preclude FTA and TJPA from modifying the final Treatment Plan to their satisfaction.				TJPA will ensure that the consulting parties have 15 days following receipt of notification of the modifications to comment in writing about the proposed modifications. Unless consulting party objects, FTA and TJPA will finalize the draft Treatment Plan as they deem appropriate, and TJPA and FTA will implement the final Treatment Plan.
Before modifying the final Treatment Plan, FTA and TJPA will provide the consulting parties with written documentation indicating whether and how the final Treatment Plan will be modified. Unless any consulting party objects to this documentation in writing to FTA and TJPA within 15 days following receipt, modify the final Treatment Plan as appropriate, and proceed to implement the modified final Treatment Plan.	TJPA	During preliminary engineering phase	TJPA and FTA	FTA and TJPA will provide the consulting parties whether and how the final Treatment Plan will be modified. TJPA will ensure that the consulting parties have 15 days following receipt of notification of the modifications to comment in writing about the proposed modifications. Unless consulting party objects, FTA and TJPA will modify the final Treatment Plan as they deem appropriate, and TJPA and FTA will proceed to implement the modified final Treatment Plan.
CH 17 – Within two years after FTA, in consultation with TJPA, has determined that all fieldwork required by the Treatment Plan has been completed, prepare a draft technical report that documents the results of implementing the Treatment Plan and distributes this draft technical report to the other MOA signatories for review. The reviewing parties will be afforded 60 days following receipt of the draft technical report to submit any written comments to FTA and	TJPA	Within two years of completed fieldwork	TJPA and FTA	TJPA will prepare a draft technical report that documents the results of implementing the Treatment Plan and distribute this draft technical report to the other MOA signatories for review.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
TJPA. Failure of the reviewing parties to respond within this time frame shall not preclude FTA from authorizing TJPA to revise the draft technical report as FTA and TJPA deem appropriate.				
FTA will provide the reviewing parties with a written documentation indicating modifications in accordance with any reviewing party comments. Unless the reviewing parties object to this documentation in writing to FTA and TJPA within 30 days following receipt, modify the draft technical report as FTA and TJPA deem appropriate. Thereafter, issue the technical report in final form and distribute this document in accordance with paragraph CH15 2).				FTA to authorize TJPA to revise draft as deemed appropriate by FTA and TJPA. FTA will provide the reviewing parties with a written documentation indicating modifications in accordance with any reviewing party comments. Unless any reviewing party objects, FTA and TJA to issue technical report in final form and distribute in accordance with paragraph CH15 2).
Distribute copies of the final technical report documenting the results of the Treatment Plan implementation to the other signatory parties, to any consulting Native American Tribe if prehistoric, protohistoric or ethnographic period archaeological properties were located and addressed under the Treatment Plan, and to the appropriate California Historical Resources Information Survey (CHRIS) Regional Information Center, subject to the terms of Stipulation IV. E (CH19).				TJPA will distribute copies of the final technical report documenting the results of Treatment Plan implementation to other signatory parties, to any consulting Native American Tribe, as applicable, and to the appropriate CHRIS Regional Information Center.
Prepare a written draft document that communicates in lay terms the results of Treatment Plan implementation to members of the interested public. Distribute this written draft document for review and comment concurrently with and in the same manner as that prescribed for the draft written technical report prescribed by paragraph C.1. of this stipulation. If the draft document prescribed hereunder is a publication such as a report or brochure, then distribute such publication to the other signatory parties, to any consulting Native American Tribe as applicable, and to any other entity that the signatory parties and, as applicable, any consulting				TJPA will prepare a written draft document that communicates in lay terms the results of Treatment Plan implementation to members of interested public.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
Native American Tribe, through consultation as appropriate, subject to the terms of Stipulation IV.E (CH 19).				
Prepare a written annual report describing the status of its efforts to comply with the terms of Stipulations II – IV, inclusive, of this MOA. Prepare the annual report following the end of each fiscal year (July 1 to June 30) that this MOA is in effect and distributed it to all MOA signatories by July 30 of each year until FTA and the SHPO through consultation determine that the requirements of stipulations II – IV, inclusive of this MOA have been satisfactorily completed.	TJPA	During preliminary engineering, final design, and construction	TJPA	TJPA will prepare an annual report describing its efforts to comply with the terms of stipulations II-IV.
CH 18 – If the consulting parties agree that a plan for treatment of archaeological properties will not be prepared, then address any archaeological properties discovered during implementation of any aspect of the Project pursuant to 36 CFR 800.13(b)(3).	TJPA	During construction phase	TJPA	If treatment plan not prepared, TJPA will address any archaeological properties discovered during implementation of any aspect of the Project pursuant to 36 CFR 800.13(b)(3).
CH 19 – The signatories to the MOA acknowledge that historic properties covered by this MOA are subject to the provisions of Section 304 of the National Historic Preservation Act of 1966, as amended, and Section 6254.10 of the California Government Code (Public Records Act), relating to the disclosure of archaeological site information and, having so acknowledged, will ensure that all actions and documentation prescribed by this Agreement are consistent with Section 304 of the National Historic Preservation Act of 1966, as amended, and Section 6254.10 of the California Government Code.	TJPA	During preliminary engineering phase	TJPA	TJPA will acknowledge that historic properties covered by the MOA are subject to the provisions specified in the MOA, relating to the disclosure of archaeological site information. TJPA will ensure that actions and documentation are consistent with same.
CH 20 – The parties to the MOA agree that Native American burials and related items discovered during implementation of the terms of the MOA and of the Project will be treated in accordance with the requirements of Section 7050.5(b) of the California Health and Safety Code. If, pursuant to Section 7050.5(c) of the California Health and Safety Code, the county coroner/medical examiner determines that the human remains are, or may be of Native American origin, then the discovery shall be treated in accordance with the provisions of Section 5097.98(a)-(d) of the California Public Resources Code. TJPA will ensure that to the extent permitted by applicable law and regulation,	TJPA	Prior to, during, and following construction	TJPA	TJPA agree that Native American burials and related items discovered during implementation of the terms of the MOA and of the Project will be treated in accordance with the requirements specified. If, pursuant to Section 7050.5(c) of the California Health and Safety Code, the county coroner/medical

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
the views of any consulting Native American Tribe and the Most Likely Descendant(s) are taken into consideration when decisions are made about the disposition of other Native American archaeological materials and records.				examiner determines that the human remains are, or may be of Native American origin, then the discovery shall be treated in accordance with the provisions specified. TJPA will ensure that to the extent permitted by applicable law and regulation, the views of any consulting Native American Tribe and the Most Likely Descendant(s) are taken into consideration when decisions are made about the disposition of other Native American archaeological materials and records.
<p>New-MM-C-CR-4.1 – Minimize Potential Impacts to Paleontological Resources. To minimize potential adverse impacts on previously unknown, potentially unique, scientifically important paleontological resources, the TJPA shall do the following:</p> <ul style="list-style-type: none"> • Before the start of any earthmoving activities, the TJPA shall retain a qualified paleontologist to train all construction personnel involved with earthmoving activities, including the project superintendent, regarding the possibility of encountering fossils, the appearance and types of fossils likely to be seen during construction, and the proper notification procedures should be followed if fossils are encountered. • The construction crew shall immediately cease ground-disturbing work in the vicinity of the find and notify the TJPA. • The TJPA shall retain a qualified paleontologist to evaluate the resource and prepare a recovery plan, in accordance with Society of Vertebrate Paleontology guidelines (SVP 1996). The recovery plan may include a field survey, construction monitoring, sampling and data recovery procedures, museum storage coordination for any specimen recovered, and a report of 	TJPA	Before and during construction	TJPA	Include provisions in contract documents requiring construction personnel to be trained prior to construction on procedures for notification if resources are detected. Implement measures during construction. Monitor construction activities to ensure compliance.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
findings. Necessary and feasible recommendations in the recovery plan shall be implemented before construction activities are resumed at the site where the paleontological resource was discovered.				
Hazardous Materials/Waste – Operations				
HWO 1 – Construct and operate any Caltrain fueling facility in compliance with local, state and Federal regulations regarding handling and storage of hazardous materials. (Caltrain Joint Powers Board (JPB)/TJPA).	Caltrain Joint Powers Board (JPB)	During construction and operations	TJPA	Review design and contract documents to ensure compliance with all applicable regulations. Obtain all applicable permits. Inspect construction to ensure compliance with contract documents and regulations. Inspect operations, and comply with all permitting and reporting requirements.
HWO 2 – Equip diesel fuel pumps with emergency shut-off valves and, in compliance with U.S. EPA requirements, fuel Underground Storage Tanks (USTs) would be equipped with leak detection and monitoring systems.	JPB	During operations	TJPA	Review design and contract documents to ensure compliance with all applicable regulations. Obtain all applicable permits. Inspect construction to ensure compliance with contract documents and regulations. Inspect operations, and comply with all permitting and reporting requirements.
HWO 3 – Employ the use of secondary containment systems for any aboveground storage tanks.	JPB	During operations	TJPA	Secondary containment to be included in facility design and construction and maintained during operations.
HWO 4 – Store cleaning solvents in 55-gallon drums, or other appropriate containers, within a bermed area to provide secondary containment.	JPB	During operations	TJPA	Inspect operations, and comply with all permitting and reporting requirements.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
HWO 5 – Slope paved surfaces within the fueling facility and the solvent storage area to a sump where any spilled liquids could be recovered for proper disposal.	JPB	During construction and operations	TJPA	Sloped paved surfaces and sump to be included in facility design.
HWO 6 – Follow California OSHA and local standards for fire protection and prevention for the handling and storage of fuels and solvents.	JPB	During operations	TJPA	Review design and contract documents to ensure compliance with all applicable regulations. Obtain all applicable permits. Inspect construction to ensure compliance with contract documents and regulations. Inspect operations, and comply with all permitting and reporting requirements.
HWO 7 – Prepare a Hazardous Materials Management/Business Plan and file with the CCSF Department of Public Health.	JPB	During final design	TJPA	JPB to prepare and TJPA to file Hazardous Materials Management/Business Plan with CCSF Department of Public Health (DPH).
Hazardous Materials/Waste – Construction				
HMC 1 – Follow California OSHA and local standards for fire protection and prevention. Handling and storage of fuels and other flammable materials during construction will conform to these requirements, which include appropriate storage of flammable liquids and prohibition of open flames within 50 feet of flammable storage areas.	TJPA	During construction	TJPA	Review design and contract documents to ensure compliance with all applicable regulations. Obtain all applicable permits. Inspect construction to ensure compliance with contract documents and regulations.
HMC 2 – Perform detailed investigations of the potential presence of contaminants in soil and groundwater prior to construction, using conventional drilling, sampling, and chemical testing methods. Based on the chemical test results, a mitigation plan will be developed to establish guidelines for the disposal of contaminated soil and discharge of contaminated dewatering effluent, and to generate data to address potential human health and safety issues that may arise as a result of contact with contaminated soil or groundwater during	TJPA	During construction	TJPA	Review design and contract documents to ensure compliance with all applicable regulations. Obtain all applicable permits. Inspect construction to ensure compliance with contract documents and regulations. Where applicable, coordinate with

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<p>construction. The investigation and mitigation plan will follow the requirements of the City and County of San Francisco's Article 22A in the appropriate areas along the alignment.</p> <p>With construction projects of this nature and magnitude, there are typically two different management strategies that can be employed to address contaminated soil handling and disposal issues. Contaminated soil can be excavated and stockpiled at a centralized location and subsequently sampled and analyzed for disposal profiling purposes in accordance with the requirements of the candidate disposal landfill. Alternatively, soil profiling for disposal purposes can be done in-situ so when soil is excavated it is loaded directly on to trucks and hauled to the appropriate landfill facility for disposal based on the in-situ profiling results. A project of this nature could also combine both strategies.</p>				CCSF departments with jurisdiction over activities, such as DPH and DPW.
HMC 3 – Cover with plastic sheeting soils removed during excavation and grading activities that remain at a centralized location for an extended period of time to prevent the generation of fugitive dust emissions that migrate offsite.	TJPA	During construction	TJPA	Review design and contract documents to ensure compliance. Obtain all applicable permits. Inspect construction to ensure compliance with contract documents and regulations.
HMC 4 – Use a licensed waste hauler, applying appropriate manifests or bill of lading procedures, as required to haul soil for disposal at a landfill or recycling facility.	TJPA	During construction	TJPA	Review design and contract documents to ensure compliance. Obtain all applicable permits. Inspect construction to ensure compliance with contract documents and regulations.
HMC 5 – Use chemical test results for groundwater samples along the alignment to obtain a Batch Discharge Permit under Article 4.1 of the San Francisco Department of Public Works as well as to evaluate requirements for pretreatment prior to discharge to the sanitary sewer. Effluent produced during the dewatering of excavations will be collected in onsite storage tanks and periodically tested, as required under discharge permit requirements, for potential contamination to confirm the need for any treatment prior to discharge. If required, treatment may include:	TJPA	During construction	TJPA	Review design and contract documents to ensure compliance. Obtain all applicable permits. Inspect construction to ensure compliance with contract documents and regulations. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<ul style="list-style-type: none"> Settling to allow particulate matter (total suspended solids) to settle out of the effluent in order to reduce the sediment load as well as reduce elevated metal and other contaminant concentrations that may be associated with suspended sediments; and/or Construction of a small-scale batch waste water treatment system to remove dissolved contaminants (mainly organic constituents such as petroleum hydrocarbons [gas, diesel, and oils], BTEX, and VOCs) from the dewatering effluent prior to discharge to the sanitary sewer. A treatment system would also likely employ the use of filtration to remove suspended solids. 				DPH and DPW.
HMC 6 – Develop a detailed mitigation plan for the handling of potentially contaminated soil and groundwater prior to starting project construction.	TJPA	During final design	TJPA	Review detailed mitigation plan, include provisions in contract documents and inspect construction to ensure compliance. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DPH and DPW. Obtain all applicable permits.
HMC 7 – Design dewatering systems to minimize downward migration of contaminants that can result from lowering the water table if necessary based on environmental conditions. As necessary, shallow soils with detected contamination would be dewatered first using wells screened only in those soils. Dewatering of deeper soils would then be performed using wells screened only in the zone to be dewatered. Dewatering wells would be installed using drilling methods that prohibit shallow contaminated soils from being carried deeper into the boreholes.	TJPA	During final design and construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DPH and DPW.
HMC 8 – Require that workers performing activities on site that may involve contact with contaminated soil or groundwater have appropriate health and safety training in accordance with 29 CFR 1910.120.	TJPA	During construction	TJPA	Provide health-and-safety training prior to start of and at timely intervals during construction. Include requirements in contract documents and monitor construction activities to ensure

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<p>A Worker Health and Safety Plan (HSP) will be developed for the project and monitored for the implementation of the plan on a day-to-day basis by a Certified Industrial Hygienist (CIH). The HSP will include provisions for:</p> <ul style="list-style-type: none"> • Conducting preliminary site investigations and analysis of potential job hazards; • Personnel protective equipment; • Safe work practices; • Site control; • Exposure monitoring; • Decontamination procedures; and • Emergency response actions. <p>The HSP will specify mitigation of potential worker and public exposure to airborne contaminant migration by incorporating dust suppression techniques in construction procedures. The plan will also specify mitigation of worker and environmental exposure to contaminant migration via surface water runoff pathways by implementation of comprehensive measures to control drainage from excavations and saturated materials excavated during construction.</p>				compliance.
<p>HMC 9 – Review existing asbestos surveys, abatement reports, and supplemental asbestos surveys, as warranted. Perform an asbestos survey for buildings to be demolished, as required. Asbestos-containing building materials (ACM) will require abatement prior to building demolition. Removal and disposal of ACM will be performed in accordance with applicable local, state, and federal regulations.</p>	TJPA	During preliminary engineering, final design and construction phases	TJPA	Determine extent of ACM throughout project site. Perform abatement work prior to demolition. Include all regulatory requirements in contract documents and inspect construction to ensure compliance. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DPH. Obtain all applicable permits.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
HMC 10 – Perform a lead-based paint survey for buildings to be demolished to determine areas where lead-based paint is present and the possible need for abatement prior to demolition.	TJPA	During preliminary engineering prior to building demolitions	TJPA	Determine extent of lead contamination throughout project site. Perform abatement work prior to demolition if necessary. Include all regulatory requirements in contract documents and inspect construction to insure compliance. Where applicable, coordinate with CCSF departments with jurisdiction over activities, such as DPH. Obtain all applicable permits.
Pedestrians				
Ped 1 – Use future construction or redevelopment as opportunities to increase building set-backs thereby increasing sidewalk widths. Particular areas where such widening is most needed include: <ul style="list-style-type: none"> The southeast corner of Fremont and Mission streets, The northeast corner of First and Mission streets, The north side of Mission Street between First and Fremont, and Sidewalks south of Howard Street along Folsom, First, Fremont and Beale that are less than 10 feet wide. 	Agency and CCSF	During future project reviews in Transbay Terminal area	Agency and CCSF	TJPA will forward guidance to Agency, CCSF Planning Department and DPW.
Ped 2 – Eliminate or reduce sidewalk street furniture such as newspaper boxes and magazine racks in the immediate Transbay Terminal area on corners.	Agency and CCSF	Prior to opening of new Transbay Terminal	Agency and CCSF	TJPA will forward guidance to Agency, CCSF Planning Department and DPW.
Ped 3 – Retime traffic light signalization. This could improve pedestrian levels of service at each of the intersections studies that fall into LOS F.	CCSF	Prior to opening of new Transbay Terminal	CCSF	TJPA will forward guidance to CCSF DPT.
Ped 4 – Provide crosswalk signalization at intersections where they do not exist already, such as Folsom and Beale streets.	CCSF	Prior to opening of new Transbay Terminal	CCSF	TJPA will forward guidance to CCSF DPT.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
Ped 5 – Provide cross-walk count-down signals at intersections and cross-walks immediately surrounding the new Transbay Terminal.	CCSF	Prior to opening of new Transbay Terminal	CCSF	TJPA will forward guidance to CCSF DPT.
Ped 6 – Ensure that Transbay Terminal design increases corner and sidewalk widths at the four intersections immediately surrounding the Transbay Terminal.	TJPA and CCSF, DPW	During Transbay Terminal design phase	TJPA	TJPA and CCSF DPW, where applicable, to include sidewalk width expansion during preliminary and final design of new Transbay Terminal.
Ped 7 – Provide lights within crosswalks to warn when pedestrians are present in the crosswalk, such as at the cross-walk associated with the mid-block bus loading area.	TJPA	Prior to opening of new Transbay Terminal	TJPA	TJPA to work with CCSF DPT to install cross-walk warnings.
Pre-Construction Activities				
PC 1 – Complete a pre-construction building structural survey to determine the integrity of existing buildings adjacent to and over the proposed Caltrain Downtown Extension. Use this survey to finalize detailed construction techniques along the alignment and as the baseline for monitoring construction impacts during and following construction.	TJPA	Prior to preliminary engineering, final design and construction	TJPA	<p>TJPA to perform building surveys during preliminary engineering. TJPA to include measures to protect existing buildings in final design and construction documents.</p> <p>TJPA to review design submittals, contract documents and construction activities to ensure implementation.</p>

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
PC 2 – Contact and interview individual businesses along the Caltrain Downtown Extension alignment to gather information and develop an understanding of how these businesses carry out their work. This survey will identify business usage, delivery/shipping patterns, and critical times of the day or year for business activities. Use this information to assist in: (a) the identification of possible techniques during construction to maintain critical business activities, (b) analyze alternative access routes for customers and deliveries to businesses, (c) develop traffic control and detour plans, and (d) finalize construction practices. (TJPA)	TJPA	During preliminary engineering, final design and construction	TJPA	TJPA to perform business activity survey during preliminary engineering. TJPA to include measures to maintain business activities and access in final design and construction documents. TJPA to review design submittals, contract documents and construction activities to ensure implementation.
PC 3 – Complete detailed geotechnical investigation, including additional sampling (drilling and core samples) and analyses of subsurface soil/rock conditions. Use this information to design the excavation and its support system to be used in the retained cut, cut-and-cover, and tunnel portions of the Caltrain Downtown Extension.	TJPA	During preliminary engineering and final design	TJPA	TJPA to obtain necessary permits from CCSF prior to performing drilling. TJPA to perform detailed geotechnical investigation during preliminary engineering. TJPA to review design submittals, contract documents and construction activities to ensure proper utilization of information obtained during investigation.
PC 4 – Establish community construction information/outreach program to provide on-going dialogue between the TJPA and the affected community regarding construction impacts and possible mitigation/solutions. Include dedicated personnel for an outreach office in the construction area to deal with construction coordination.	TJPA	During construction	TJPA	TJPA to establish program during final design prior to construction.
PC 5 – Establish site and field offices located along the Caltrain Downtown Extension alignment. Field office staff, in conjunction with other staff, will: <ul style="list-style-type: none"> Provide the community and businesses with a physical location where information pertaining to construction can be exchanged, 	TJPA and JPB	During construction	TJPA	TJPA to establish program during final design and continue during construction.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<ul style="list-style-type: none"> • Enable TJPA and JPB to better understand community/business needs during the construction period, • Allow TJPA and JPB to participate in local events in an effort to promote public awareness of the project, • Manage construction-related matters pertaining to the public, • Notify property owners, residences, and businesses of major construction activities (e.g., utility relocation/disruption and milestones, re-routing of delivery trucks), • Provide literature to the public and press, • Promote and provide presentations on the project via a Speakers Bureau, • Respond to phone inquiries, • Coordinate business outreach programs, • Schedule promotional displays, and • Participate in community committees. 				
<p>PC 6 – Implement an information phone line to provide community members and businesses the opportunity to express their views regarding construction. Review calls received and, as appropriate, forward the message to the necessary party for action (e.g., utility company, fire department, the Resident Engineer in charge of construction operations). Information available from the telephone line will include current project schedule, dates for upcoming community meetings, notice of construction impacts, individual problem solving, construction complaints and general information. Phone service would be provided in English, Cantonese, and Spanish and would be operated on a 24-hour basis.</p>	TJPA	During construction	TJPA	TJPA to establish informational “Hot Line” during final design and continue during construction.
<p>PC 7 – Develop traffic management plans. Traffic management plans to maintain access to all businesses will be prepared for areas affected by surface or cut-and-cover construction. In addition, daily cleaning of work areas would be performed by contractors for the duration of the construction period. Provisions would be contained in construction contracts to require the maintenance of driveway access to businesses to the extent feasible.</p>	TJPA	During preliminary engineering, final design and construction	TJPA	TJPA to forward traffic management plans to CCSF DPT for review and approval. Include all requirements in construction documents and inspect implementation during construction.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
New-MM-C-BR-1.1 – <i>Require Pre-Construction Bird Surveys.</i> Pre-construction bird surveys shall be required when trees or buildings and/or structures with potential nesting habitat would be disturbed as part of an individual project component. Pre-construction bird surveys shall be conducted on affected potential nesting habitat by a qualified biologist during the nesting season (February 1 through August 15) if construction activities are scheduled to take place during that period. Surveys shall be performed not more than 2 weeks prior to construction in an affected area. If special-status bird or migratory bird species are not found, work may proceed and no further mitigation action is required. If special-status bird or migratory bird species are found to be nesting in or near any work area (at a distance to be determined by a qualified biologist) or, for compliance with federal and state law concerning migratory birds, if birds protected under the federal MBTA or the California Fish and Game Code are found to be nesting in or near any work area, an appropriate no-work buffer zone (e.g., 100 feet for songbirds, 250 feet for raptors) shall be designated by the biologist. Depending on the species involved, the qualified biologist may require input from CDFW and/or the USFWS Division of Migratory Bird Management regarding the most appropriate ways to avoid disturbance to nesting birds. As recommended by the biologist, no activities shall be conducted within the no-work buffer zone that could harass birds or disrupt bird nesting. Outside of the nesting season (August 16 through January 31), or after young birds have fledged, as determined by the biologist, work activities may proceed. Birds that establish nests during the construction period are considered habituated to such activity, and no buffer shall be required, except as needed to avoid direct destruction of the nest, which shall be prohibited.	TJPA	Before construction	TJPA	Include provisions in contract documents to perform surveys and to comply with requirements for consultation and measures to protect nesting birds.
General Construction Measures				
GC 1 – Disseminate information to community in a timely manner regarding anticipated construction activities.	TJPA	During construction	TJPA	TJPA to initiate program during final design and continue during construction.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
GC 2 – Provide signage. Work with establishments affected by construction activities to develop appropriate signage for display that directs both pedestrian and vehicular traffic to businesses via alternate routes.	TJPA	Prior to and during construction	TJPA	TJPA to initiate signage program during final design and monitor contractors' installation during construction.
GC 3 – Install level deck. Install decking at the cut-and-cover sections to be flush with the existing street or sidewalk levels.	TJPA	During construction	TJPA	TJPA to design flush decking during preliminary and final design, include in construction documents and ensure installation during construction.
GC 4 – Provide for efficient sidewalk design and maintenance. Wherever feasible, maintain sidewalks at the existing width during construction. Where a sidewalk must be temporarily narrowed during construction (e.g., deck installation), restore it to its original width during the majority of construction period. (In some places, this may require placing the temporary sidewalk on the deck.) Each sidewalk design should be of good quality and approved by the Resident Engineer prior to construction. Handicapped access will be maintained during construction where feasible.	TJPA	During preliminary engineering and construction	TJPA	TJPA to work with CCSF DPW on design of sidewalk plans during preliminary and final design and ensure installation during construction.
GC 5 – Provide construction site fencing of good quality, capable of supporting the accidental application of the weight of an adult without collapse or major deformation. Where covered walkways or other solid surface fencing is installed, establish a program to allow for art work (e.g., by local students) on the surface(s).	TJPA	During design and construction	TJPA	TJPA to work with CCSF DPW, incorporate requirements in construction documents and inspect installation during construction.
Air Emissions – Construction				
AC 1 – Assure that, as part of the contract provisions, the project contractor is required to implement the measures below at all project construction sites.	TJPA	During development of contract documents	TJPA	Include requirement in contract documents.
AC 2 – Water all active construction areas at least twice daily. Ordinance 175-91, passed by the San Francisco Board of Supervisors on May 6, 1991, requires that non-potable water be used for dust control activities; therefore, the project contractor would be required to obtain reclaimed water from the City's Clean Water Program or other appropriate sources.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
AC 3 – Cover all trucks hauling soil, sand, and other loose materials or require all trucks to maintain at least two feet of freeboard.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
AC 4 – Pave, apply water three times daily, or apply (non-toxic) soil stabilizers on all unpaved access roads, parking areas and staging areas at construction sites.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
AC 5 – Sweep daily (with water sweepers) all paved access roads, parking areas and staging areas at construction sites.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
AC 6 – Sweep streets daily (with water sweepers) if visible soil material is carried onto adjacent public streets.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
AC 7 – Install sandbags or other erosion control measures to prevent silt runoff to public roadways.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
AC 8 – Replant vegetation in disturbed areas as quickly as possible.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
AC 9 – Minimize use of on-site diesel construction equipment, particularly unnecessary idling.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
AC 10 – Shut off construction equipment to reduce idling when not in direct use.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
AC 11 – Where feasible, replace diesel equipment with electrically powered machinery.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
AC 12 – Locate diesel engines, motors, or equipment as far away as possible from existing residential areas.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
AC 13 – Properly tune and maintain all diesel power equipment.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
AC 14 – Suspend grading operations during first and second stage smog alerts, and during high winds, i.e., greater than 25 miles per hour.	TJPA	During and following construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
AC 15 – Upon completion of the construction phase, buildings with visible signs of dirt and debris from the construction site shall be power washed and/or painted (given that permission is obtained from the property owner to gain access to and wash the property with no fee charged by the owner).	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
<p>New-MM-C-AQ-5.1 – Prepare and Implement an Emissions Plan. The TJPA shall comply with the following measures to reduce construction emissions:</p> <p>A. <i>Construction Emissions Minimization Plan.</i> Prior to issuance of a construction permit, the TJPA shall prepare a Construction Emissions Minimization Plan (Emissions Plan) detailing project compliance with the following requirements:</p> <ol style="list-style-type: none"> 1. All off-road equipment greater than 25 horsepower and operating for more than 20 total hours over the entire duration of construction activities shall meet the following requirements: <ol style="list-style-type: none"> a. Where alternative sources of power are available, portable diesel engines shall be prohibited. b. All off-road equipment shall have the following: 	TJPA	Before and during construction	TJPA	Prepare Construction Emissions Minimization Plan. Prior to construction, include provisions in contract documents requiring preparation of emissions plan, reporting requirements, and certification that measures from the emissions plan have been incorporated. Monitor construction activities to ensure compliance and prepare monthly reports and final report within 6 months of completion of construction.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<ul style="list-style-type: none"> i. engines that meet or exceed either EPA or CARB Tier 2 off-road emissions standards, and ii. engines that are retrofitted with a CARB Level 3 Verified Diesel Emissions Control Strategy (VDECS). c. Exceptions: <ul style="list-style-type: none"> i. Exceptions to A(1)(a) may be granted if the TJPA has evidence that an alternative source of power is limited or infeasible at the project site, and that the requirements of this exception provision apply. Under this circumstance, the TJPA shall prepare the documentation indicating compliance with A(1)(b) for on-site power generation. ii. Exceptions to A(1)(b)(ii) may be granted if the TJPA has evidence that a particular piece of off-road equipment with an CARB Level 3 VDECS is (1) technically not feasible, (2) would not produce desired emissions reductions due to expected operating modes, (3) installing the control device would create a safety hazard or impaired visibility for the operator, or (4) there is a compelling emergency need to use off-road equipment that are not retrofitted with a CARB Level 3 VDECS. iii. If an exception is made pursuant to (A)(1)(c)(ii), the TJPA shall provide the next cleanest piece of off-road equipment, as provided by the step-down schedule below). <p>If the requirements of (A)(1)(b) cannot be met, then the TJPA shall meet Compliance Alternative 1. If the TJPA is not able to supply off-road equipment meeting Compliance Alternative 1, then Compliance Alternative 2 shall be met. If the TJPA is not able to supply off-road equipment meeting Compliance Alternative 2, then Compliance Alternative 3 shall be met.</p>				

Off-Road Equipment Compliance Step-Down Schedule						
Compliance Alternative	Engine Emissions Standard	Emissions Control				
1	Tier 2	CARB Level 2 VDECS				
2	Tier 2	CARB Level 1 VDECS				
3	Tier 2	Alternative Fuel (Not a VDEC)				
<p><i>Notes:</i> CARB = California Air Resources Board; VDECS = Verified Diesel Emissions Source: data compiled by AECOM in 2014</p>						
<p>2. The TJPA shall require idling times for off-road and on-road equipment to be limited to no more than 2 minutes, except as provided in exceptions to the applicable state regulations regarding idling for off-road and on-road equipment. Legible and visible signs shall be posted in multiple languages (English, Spanish, Chinese) in designated queuing areas and at the construction site to remind operators of the 2-minute idling limit.</p> <p>3. The TJPA shall require that construction operators properly maintain and tune equipment in accordance with manufacturer specifications.</p> <p>4. The Emissions Plan shall include estimates of the construction timeline by phase, with a description of each piece of off-road equipment required for every construction phase. Off-road equipment descriptions and information shall include equipment type, equipment manufacturer, equipment identification number, engine model year, engine certification (Tier rating), horsepower, engine serial number, expected fuel usage, and hours of operation. For VDECS-installed equipment, reporting shall indicate technology type, serial number, make, model, manufacturer, CARB verification number level, installation date, and hour meter reading on installation date. For off-road equipment using alternative fuels, reporting shall indicate the type of alternative fuel being used.</p>						

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<p>5. The Emissions Plan shall be kept on-site and be available for review by any persons requesting it. A legible sign shall be posted at the perimeter of the construction site indicating to the public the basic requirements of the Emissions Plan and a way to request a copy of the plan. The TJPA shall provide copies of the Emissions Plan to members of the public as requested.</p> <p>B. <i>Reporting.</i> Monthly reports shall be prepared to indicate the construction phase and off-road equipment information used during each phase, including the information required in A(4). In addition, for off-road equipment using alternative fuels, reporting shall include the actual amount of alternative fuel used.</p> <p>1. Within 6 months of completion of construction activities, the TJPA shall prepare a final report summarizing construction activities. The final report shall indicate the start and end dates and duration of each construction phase. For each phase, the report shall include detailed information required in A(4). In addition, for off-road equipment using alternative fuels, reporting shall include the actual amount of alternative fuel used.</p> <p>C. <i>Certification Statement and On-Site Requirements.</i> Prior to the commencement of construction activities, the TJPA shall certify (1) compliance with the Emissions Plan and (2) all that applicable requirements of the Emissions Plan have been incorporated into contract specifications.</p>				
Air Emissions – Operations				
New-MM-AQ-3.1 – Equip Diesel Generators with Applicable Tiered Emissions Standards. All diesel generators shall have engines that meet Tier 4 Final or Tier 4 Interim emissions standards or meet Tier 2 emissions standards and are equipped with a CARB Level 3 Verified Diesel Emissions Control Strategy.	TJPA	During development of contract documents and during construction	TJPA	Prior to construction, include provisions in contract documents regarding diesel generator air emissions specifications. Monitor construction activities to ensure compliance.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<p>New-MM-AQ-3.2 – Require and Implement Ventilation Plans for Proposed Residential Land Development. For residential development on the intercity bus facility or ventilation structure sites, the project sponsor shall comply with the following measures:</p> <p>A. <i>Air Filtration and Ventilation Requirements.</i> Prior to receipt of any residential building permit, the project sponsor shall submit a ventilation plan for the proposed building(s). The ventilation plan shall show that the building ventilation system removes at least 80 percent of the outdoor PM2.5 concentrations from habitable areas and be designed by an engineer certified by the ASHRAE. The engineer shall provide a written report documenting that the system meets the 80 percent performance standard identified in this measure and offers the best available technology to minimize outdoor-to-indoor transmission of air pollution.</p> <p>B. <i>Maintenance Plan.</i> Prior to receipt of any building permit, the project sponsor shall present a plan that ensures ongoing maintenance for the ventilation and filtration systems.</p> <p>C. <i>Disclosure to Buyers and Renters.</i> The project sponsor shall ensure disclosure to buyers and/or renters that the building is located in an area with existing sources of air pollution and that the building includes an air filtration and ventilation system designed to remove 80 percent of outdoor particulate matter. Occupants shall be informed of the proper use of the installed air filtration system.</p>	TJPA	Prior to acquisition of building permits, prior to renting or selling buildings	TJPA	Prior to sale or lease of surplus property, include provisions in sale or lease documents that any future residential development will need to prepare and implement ventilation and filtration plans and systems.
Visual/Aesthetics – Construction				
VA 1 – Assure that construction crews working at night direct any artificial lighting onto the work site in order to minimize “spill over” light or glare effects on adjacent areas.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.
VA 2 – Assure that contractors make all efforts possible to minimize specific aesthetic and visual effects of construction identified by neighborhood businesses and residents.	TJPA	During construction	TJPA	Include requirements in contract documents and monitor construction activities to ensure compliance.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
Transportation				
<p>New-MM-TR-1.1 – <i>Modify Signal Operations at the Mission Bay Drive Intersection with Seventh Street, the Caltrain tracks, and Berry Street.</i> If Caltrain's service and operations plan requires the use of the MOW/turnback track during the AM/PM peak hours in the future, prior to Caltrain making any such changes, the TJPA, in conjunction with Caltrain, shall conduct further traffic and train operation analysis of the turnback and maintenance of way track to evaluate traffic operations along Mission Bay Drive at Seventh Street, the Caltrain MOW/turnback track, and Berry Street. In addition, if the traffic/train operation analysis shows that the traffic delays attributable to the gate downtime during the AM/PM peak hours would increase at Mission Bay Drive and Seventh Street or at Berry Street such that the overall intersection would operate at unacceptable LOS E or LOS F, then improvements shall be implemented to restore operations to the LOS of the intersection at the time of the train/traffic operation analysis. Actions or improvements that could achieve the performance standard, either individually or in combination, include but are not limited to:</p> <ul style="list-style-type: none"> • Signal timing adjustments; • Signal phasing modifications; • Lane reconfiguration/re-striping in conjunction with phasing modification; • Left-turn pocket lengthening; • Pre-empt, pre-signal or queue cutters provision or modification as necessary to manage queues; and/or • Other improvements identified in the future due to technology advancement. <p>The TJPA and Caltrain shall coordinate with the City and shall be responsible for reasonable costs of design, permitting, and construction of the necessary improvements at this crossing to attain the performance standard.</p>	TJPA and Caltrain	Proposal by Caltrain to change its service and operation plan to use the maintenance-of-way or turnback track during the AM/PM peak hours	TJPA	TJPA and Caltrain to conduct traffic and train operations analysis to identify signal operations and feasible intersection design improvements, which shall be implemented if necessary to achieve the performance standard.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
Water Resources and Water Quality				
New-MM-WQ-4.1 – Modify DTX Design Criteria to Avoid Flood Hazards. The TJPA shall modify the DTX Design Criteria to protect project elements from flood hazards. Specifically, the TJPA shall design and construct Transbay Program Phase 2 within the area delineated as being within a 100-year floodplain to prevent inundation of the project rail alignment and associated infrastructure and to remain operational for the predicted flood level. Changes to the current DTX Design Criteria will include designing station entrances and other points of access to below-ground portions of the DTX system to maintain sufficient freeboard above the 100-year base flood elevation to protect the rail facilities and the public from 100-year storm water entering the stations and the tunnel. Changes to the design criteria will be completed prior to the next phase of design so that these standards can be incorporated into the 30 percent Preliminary Engineering design for DTX. In updating project designs to meet the modified DTX Design Criteria, the TJPA shall consider the cost-benefit of flood-proofing measures and designs which do not preclude other measures that may be more practicable and effective when the future flood risks become more evident. Because implementation of the proposed project would occur at a future date, the TJPA shall amend and update the DTX Design Criteria to incorporate new information related to San Francisco's FEMA FIRM or climate-informed science predictions and mapping of sea-level rise.	TJPA	During final design	TJPA	Modify DTX design criteria and ensure measures to avoid flood hazards are incorporated into construction documents.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<p>New-MM-CU-WQ-9.1 – <i>Prepare a Sea-Level Rise Adaptation Plan.</i> Based on the vulnerabilities identified from inundation maps of year 2100 sea-level rise, the TJPA will prepare a Sea-Level Rise Adaptation Plan identifying measures that will be taken to protect the new project facilities as well as the existing TJPA facilities from potential damage due to future flooding from sea-level rise. The TJPA will coordinate with other entities with facilities close to the San Francisco Bay with an equal or greater sea-level rise vulnerability, such as the City and County of San Francisco, San Francisco Bay Conservation and Development Commission, the Port of San Francisco, BART, the California Department of Transportation, and the San Francisco Municipal Transportation Agency.</p>	TJPA	During final design	TJPA	Prepare Sea-Level Rise Adaptation Plan, and discuss results and potential actions with other agencies that have facilities in the City that may be similarly affected.
Specifically, the TJPA shall design its infrastructure system and buildings so that they remain resilient and adaptable over time. The strategies to implement such protection will evolve from the ongoing sessions with other local jurisdictions and agencies, and the performance standard to be achieved will protect the proposed project from the sea-level rise depths projected by the City for the year 2100. It is recognized that the projected flood depths may be refined over time and that new regional and citywide strategies to address sea-level rise will be identified. To the extent feasible, the TJPA shall amend and update its Adaptation Plan and the performance standard to incorporate this new information.				
<p>The TJPA shall complete the first Sea-Level Rise Adaptation Plan as part of DTX final design. The Plan shall include the following:</p> <ul style="list-style-type: none"> Review of available scientific information on sea-level rise data and projections for the subsequent 50 years. Where data and projections indicate different rates of sea-level rise than previously applied, the TJPA will adjust the proposed project's vulnerability assessment and flood design criteria to reflect a median-point of then-current projections. Improvements will meet the flood design criteria as feasible and unconstrained by surrounding development not owned by the TJPA. 				

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<ul style="list-style-type: none"> The plan may also rely on flood improvements implemented separately by agencies other than the TJPA, but that will also provide flood risk protection benefits for Transbay Program Phase 2 facilities. Opportunities for partnership with other local and regional parties for sea-level rise adaptation or where regional efforts will address flooding risks to TJPA facilities. <p>Consideration of the cost-benefit of flood-proofing measures and designs that do not preclude other measures that may be more practicable and effective when the future flood risks become more evident.</p>				
<ul style="list-style-type: none"> Where the TJPA's adaptation options are constrained because of adjacent infrastructure (such as adjacent roadways and structures not owned by the TJPA), the TJPA will work with adjacent landowners and infrastructure managers to identify opportunities to improve rail system protection in cooperation with other local or regional parties. 				
Electromagnetic Fields				
<p>New-MM-EF-1.1 – <i>Evaluate EMI Effects on Nearby Medical Facilities during Final Design of the Additional Trackwork South of the Caltrain Railyard.</i> During final design, the TJPA shall conduct a site-specific electromagnetic interference (EMI) analysis, based on the OCS alignment, to determine the extent, if any, of disturbance to sensitive electric equipment from the addition of the turnback track, which would be aligned closer to medical and research facilities, such as the University of California San Francisco campus on the east side of the Caltrain right-of-way. If EMI levels result in disturbance to sensitive electric equipment, the TJPA will be responsible for costs related to evaluate, design, monitor, and remediate project-related EMI disruption. More specifically, the following steps will be followed as part of this mitigation measure:</p> <ul style="list-style-type: none"> During final design, the TJPA shall evaluate the specific EMI levels associated with the turnback track at the identified sensitive facilities and determine the appropriate controls necessary to 	TJPA	During final design, during the testing and commissioning period, after commissioning through first year of operation	TJPA	Conduct EMI analysis to determine appropriate design modifications if necessary. Measure EMI levels during testing and commissioning period and for the first year of project operation. Include provisions in contract documents to comply with requirements for consultation and measures to avoid electromagnetic effects.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<p>avoid disruption of sensitive equipment prior to testing and commissioning of the proposed project.</p> <ul style="list-style-type: none"> During the testing and commissioning period for the proposed project, EMI levels shall be measured and the TJPA shall coordinate with the identified sensitive facilities to evaluate whether substantial EMI effects are occurring due to system operations. Where substantial EMI effects are detected that disrupt operations of the sensitive electric equipment, the TJPA shall remedy the disruption prior to commissioning of electrified operations through EMF controls and/or shall provide shielding of the sensitive equipment. After commissioning of the proposed project, EMI levels shall be monitored during the first year of project operation and reporting of the results shall be shared with any identified sensitive facilities. Identified disruption of sensitive electric equipment during this period shall be immediately remedied through additional modifications to EMF-generating equipment along the turnback track and/or additional shielding of the sensitive electric equipment. <p>EMI can be reduced at the project level through designs that minimize arcing and radiation of radiofrequency energy. Additional mitigation by shielding of sources is not always practical, but susceptibility to EMI can be reduced by choosing devices designed for a high degree of electromagnetic compatibility. The following strategies will be considered, as appropriate by the TJPA, in identifying feasible and effective mitigation for nearby medical electronic equipment:</p>				
<ul style="list-style-type: none"> passive engineering controls (e.g., shielding with metallic materials at the medical facility where excessive EMI levels are projected); partial cancellation of magnetic field with a wire loop, in which an induced current creates a magnetic field of opposite direction; active shielding, that requires a power supply and feedback loop to control the induced current and magnetic field direction and magnitude; and 				

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<ul style="list-style-type: none"> design modifications to place EMF from the OCS further away or higher up. 				
Environmental Commitments Included as Part of the Project (Avoidance Measures)				
1. Modify as necessary the overhead catenary system of the Electronic Trolley Bus and Caltrain at the 16th Street crossing.	TJPA	During final design	TJPA	In cooperation with the Peninsula Corridor Joint Powers Board and SFMTA, identify the necessary technical changes to the overhead catenary system and provide the appropriate funding to implement the necessary changes.
2. Mitigate construction-related effects to the Caltrain station at Fourth and King and on the existing Caltrain support facilities, including administration and storage buildings, bike storage, employee parking, and crew facilities.	TJPA	During final design	TJPA	Identify necessary mitigation actions with Caltrain and provide funding to implement identified actions.
3. Coordinate with SFMTA and enter into a Memorandum of Understanding (MOU), or similar agreement, to avoid impacts to the Muni T-Line (including the Central Subway project) during DTX construction. The MOU would identify construction phasing, sequencing, and timing that work for both agencies and minimize both delays to construction of the DTX, including the underground station at Fourth and Townsend, and disruption to T-Line operations.	TJPA	During final design	TJPA	Identify the phasing, sequencing, and timing for construction that works for both TJPA and SFMTA, and minimizes both delays to construction of the underground station and disruption to T-Line operations.
4. Design the ventilation structures with City input and in accordance with context sensitive design guidelines, which seek to preserve and enhance, to the extent feasible, scenic, aesthetic, historic, community, and environmental resources, while improving or maintaining safety, mobility, and infrastructure.	TJPA	During final design	TJPA	Coordinate with the San Francisco Planning Department to design the appearance of the vent structures to be visually compatible with the surrounding built environment and, where appropriate, to follow accepted preservation guidelines for context-sensitive infill development in historic districts.

Mitigation Measure	Responsibility for Implementation	Mitigation Schedule	Monitoring Responsibility	Monitoring Actions/Schedule
<p>5. New-I-TR-1.1 Traffic Improvement and Adaptive Management Plan. A traffic improvement plan and adaptive management plan shall be developed for the fourth track within the existing at-grade rail crossing of Mission Bay Drive and shall address the effects on the intersections at Seventh Street/Mission Bay Drive and Berry Street/Mission Bay Drive from the fourth track. This plan shall include all aspects of avoiding, minimizing, and compensating for all temporary and permanent impacts associated with the project. The traffic improvement plan shall be reviewed and approved by the City and County of San Francisco prior to implementation.</p> <ul style="list-style-type: none"> Final monitoring requirements for the area will be determined through coordination with regulatory agencies (including San Francisco, Caltrain and California High Speed Rail Authority (CHSRA)) and details shall be included in the improvement plan approved by the City and County of San Francisco. A minimum of two monitoring events of the compensatory mitigation shall take place after implementation for the first six years after implementation (or until CHSRA serves San Francisco whichever comes first), and one monitoring event for three additional years is required. Additional monitoring after this time period may be necessary based on impacts and any adaptive management applied. After each monitoring event, a report shall be submitted to the City and County of San Francisco which shall include, but not be limited to, a narrative of the site conditions, representative analysis including traffic counts, gate down time, and delays, and the performance metrics included in the traffic improvement plan. 	TJPA	After construction	TJPA	The monitoring events and their timing are specified in the improvement measure. A report will be submitted to the city after each monitoring event, per the schedule identified in the improvement measure.



425 MISSION STREET, SUITE 250
SAN FRANCISCO, CA 94105



www.tjpa.org