

10 Day Look Ahead: Construction Activities Friday, August 10, 2018 through Sunday, August 19, 2018

Special Notices:

*The Transit Center Construction is nearing completion. The ground level Muni Plaza (between Beale St. and Fremont St.) is now open, with the Grand Hall, Bus Deck and Roof Park opening August 11th for a Neighborhood Block Party, then on August 12th for revenue service!! For information on opening events, please go to our new website at Salesforcetransitcenter.com

What to expect this Weekend Saturday August 11 and Sunday August 12:

*No construction is scheduled for Saturday August 11 due to the Neighborhood Block Party.

Western Transit Center Project Site (Between First and Second Streets): Construction may occur on Sunday August 12 between 6:00 AM and 4:30 PM on the Ground Level and the Second Level of the Transit Center. Public access areas will be clearly demarcated.

Transit Center Project Work: Monday August 13 through Friday August 17:

Western Transit Center Site (Between First and Second Streets): Construction continues daily on the Ground Level and the Second Level of the Transit Center between 6:00 AM and 7:00 PM and nightly onsite between 7:00 PM and 6:00 AM. Occasional material and equipment deliveries will occur between 7:00 PM and 4:30 AM from Minna Street or Natoma Street. Public access areas will be clearly demarcated.

*Remaining finish work at the Grand Hall, Bus Deck Level, and Roof Park Level will occur at nighttime after those areas have been closed to the public.

Transit Center Lots under Bus Ramp Viaduct (Harrison to Howard Street): Transit Center construction laydown and equipment delivery will be a daytime and nighttime activity.

What to expect next Weekend Saturday August 18 and Sunday August 19:


Beale Street (south of the Transit Center to Howard Street) 2-Lane closure Saturday August 18: Beale Street's western lanes between the Transit Center and Howard Street will be closed between 7:00AM – 6:00PM due to underground utility construction. This work is done in accord with SFMTA restrictions. Special Traffic Permits, Traffic control devices and construction flaggers will assist. Local Access will always be available and this work will not interfere with the Muni Plaza bus operations.

Western Transit Center Project Site (Between First and Second Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM at the Ground Level and the Second Level of the Transit Center. There is no work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday 6:00 AM and 4:30 PM. Public access areas will be clearly demarcated.

Stay Connected!

Follow & like us to get sneak peaks behind the scenes, keep up to date on construction and find out what's coming up at the Transit Center.





Transit Center Lots under Bus Ramp Viaduct (Harrison to Howard Street): Construction laydown and equipment delivery continues onsite Saturday 6:00AM and 4:30PM. There is no work scheduled for Sunday day shift. However, depending on progress, delivery may occur Sunday 6:00 AM and 4:30 PM.

Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

Minna Street (between First and Second Streets) Lane closures and detours: Minna Street traffic lanes will frequently be closed (days or nights) for reconstruction of roadway and sidewalks. Detailed scheduling information and detours for local neighbors will be provided in advance of construction starting. Special Traffic Permits, Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrian impacts. Local Access will always be available.

Howard Street (between First and Second Streets) North sidewalk: A temporary sidewalk is in place for pedestrians on the north side of Howard Street, underneath the Transit Center bus bridge, while the new sidewalk is constructed during August. Special Traffic Permits, Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrian impacts. Local Access will always be available.

SFMTA/MUNI Overhead Contact System (OCS) system and Traffic Signal system construction: During August the remaining Traffic Signal Poles and the OCS overhead wiring will continue at night with one lane occasionally closed between 8:00 PM - 5:00 AM. This work is scheduled on streets surrounding the Transit Center: Mission Street (between Fremont and Beale Streets), First Street (between Howard and Mission Streets), Fremont Street (between Howard and Mission Streets), Beale Street (between Howard and Mission Streets), and Howard Street (between Fremont and Beale Streets).

Bus Storage Facility (BSF) bounded by Second, Perry, Third, and Stillman streets: There are no lane closures or detours this week.

Questions?

Should you have any general questions about the Transit Center Project, please call Dennis Turchon at: (415) 597-4620 or via e-mail at: info@tjpa.org.

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://tjpa.org/construction-updates>

Public Transit: The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/>