

# Retail Leasing Update

June 2019





#### **Progress Report - Leasing**





#### **Progress Report – Leasing**

- 1 lease for Board approval in June for 3,996 square feet
- 11 14 deals in various stages of active discussion for about 14,000 SF to 15,000 SF



### **Progress Report - Leasing**

	FY2018 - FY2019					FY2019 - FY2020				
	Q3 2018	Q4 2018	Q1 2019	Q2 2019		Q3 2019	Q4 2019	Q1 2020	Q2 2020	Total
MERCHANDISING PLAN BASELINE										
SF Signed	4,896	24,320	24,109	36,381	89,706	0	0	0	0	89,706
% Signed	5%	27%	27%	41%	100%	0%	0%	0%	0%	100%
# Spaces Signed	4	14	14	3	35	0	0	0	0	35
	ACTUAL PROJECTED									
SF Signed	41,872	4,914	2,300	3,996	53,082	14,170	13,467	10,921	0	91,640
% Signed	47%	5%	3%	4%	59%	16%	15%	12%	0%	103%
# Spaces Signed	9	3	1	1	14	10	10	2	0	36

#### Notes:


\* Prior to remeasure and factoring in common areas

\*\* Total SF 100,000 Amtrak/Greyhound + TJPA + architect remeasure

\*\*\*Total Spaces 36 Added former LPC



#### **Summary to Date - Leasing**



	Total	Total Executed	% Executed to Date
Square Feet	91,640*	49,086	55%
# Retail Spaces	36	13 (9 leases)	36%
Annual Retail Rent (AMA v Actual)	\$5.5M	\$3.1M	56%

<sup>\*</sup>Adjusted from 100K SF to exclude Greyhound/Amtrak/TJPA

#### **Progress Report – Tenant Improvements**

- Tranche 1 out to bid February; results March; notice to proceed April
  - Fitness SF, OnSite Dental, Venga Empanadas, both Philz, Charleys Cheesesteak
  - Topping slabs, demising walls, and heat pumps
  - Overall budget outlook remains on track
- Remainder are Eddie Rickenbacker's, Per Diem, Tycoon Thai
  - In design
  - Estimate out to bid June-July



#### **Summary to Date - Tenant Impmnt Costs (\$ millions)**


Work Managed by LPC per AMA	CRC	Overall	Balance
Budget	\$25.0*	\$35.5	-\$10.5
Awarded/Committed**	\$20.4	\$20.4	
Balance	\$ 4.6	\$15.1	-\$10.5
Upcoming Work Budget**	\$14.1	\$14.1	



<sup>\* \$25.0</sup> approved by TJPA Board & CRC; \$10.5 request from program reserves in June

<sup>\*\*</sup> Includes: LL's base building, TI allowance, fees, soft costs & contingency


#### **Timeline - Tenant Improvements**



 $Notes: Suite\ 232\ former\ Lincoln\ complete\ as\ turnkey\ not\ shown.\ Rooftop\ restaurant\ (P1)\ not\ shown.$ 

<sup>&</sup>quot;x" denotes lease signing timing.





## Questions?

