

TG13.2 – Roofing/Waterproofing

Questions are numbered in the order received. Numbers missing in the sequence either have been answered in a previous response set or will be answered in a future set.

Question No.	Submission Date	Drawing No.	Document/ Spec. No.	Question	Response
TG13.2-049	3/23/2015	A1-2304, A1-3105, A1-3106,	1/A1-8172, 2/A1-8153 07 13 26	Details A1-8172 and 2/A1-8153 don't show (WPM-1A) Waterproofing below the topping slab at loading dock 01461. (WPM-1A) Waterproofing is shown under lower loading dock 01222 per sheet A1-3100 and detail 3/A1-3191. Please confirm if (WPM-1A) waterproofing is to be installed at loading dock 01461 similar to loading dock 01222.	Confirmed. Provide WPM-1A at both loading docks 01222 and 01461.
TG13.2-051	3/25/2015		2, 3, 5, 6-9/L1-7620	2, 3, 5, 6 – 9/L1-7620 call out for waterproofing at the concrete basins. Per QBD Response No. TG13.2-030, "Architectural surfaces to receive WPM-9 Water-Repellent Coatings. Apply water-repellant coatings on ALL exposed exterior and interior surfaces unless otherwise scheduled..." Please confirm WPM-9 is to be applied at the concrete basins.	The waterproofing called out in the referenced details is WPM-4, specified in Specification Section 07 13 00 Site Fluid-Applied Waterproofing.